

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

BLM • CARLSBAD
SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

6. LEASE DESIGNATION AND SERIAL NO.
NM-14778

7. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT-" for such proposals.)

1. OIL WELL ☐ GAS WELL ☒ OTHER	7. UNIT AGREEMENT NAME Corral Draw
2. NAME OF OPERATOR Bettis, Boyle & Stovall	8. FARM OR LEASE NAME Corral Draw
3. ADDRESS OF OPERATOR P. O. Box 1240 Graham, TX 76046	9. WELL NO. -2-
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface NESW 1580/S 1980/W	10. FIELD AND POOL, OR WILDCAT Unknown
14. PERMIT NO. Unknown	11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA 22-T25S-R29E
15. ELEVATIONS (Show whether DF, RT, OR, etc.) Unknown 3078' HB	12. COUNTY OR PARISH Eddy
	13. STATE NM

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF
FRACTURE TREAT
SHOOT OR ACIDIZE
REPAIR WELL
(Other)

FULL OR ALTER CASING
MULTIPLE COMPLETE
ABANDON*
CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF
FRACTURE TREATMENT
SHOOTING OR ACIDIZING
(Other) as requested in your letter

REPAIRING WELL
ALTERING CASING
ABANDONMENT*

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.) of 11/2/89

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting and proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

Re: 31624 (067) 11/2/89

Please find attached a schematic of the above referenced well. We plan to keep this wellbore for further evaluation. As you requested, we will test the integrity by the following procedure:

MIRU pulling unit

POOH with tubing

RIH with packer & tubing

Set packer at 3130'

Fill backside with water

Test to 500 psi; if pressure holds for 15 min. RDMO.

NOTE: NOTIFY BLM PRIOR TO TESTING CASING.

SEND BLM A SUNDRY NOTICE WITH THE RESULTS OF THE TEST AND THE PRESSURE CHART.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Petroleum Engineer

DATE 4/2/90

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side