

(8) Testing, Logging and Coring Pressure:

Drill Stem Tests (all tests to be justified by a valid show of oil or gas)

| | |
|-------------------|--------|
| Delaware Sand | 3,400' |
| Cherry Canyon | 5,500' |
| Bone Springs Sand | 8,290' |

Logging (geological logging unit from 3,400', T/Delaware Sand to T.D.)

Electric Log Program:

Compensated Neutron-Density Porosity Log
Laterolog
Proximity-Microlog

- (9) No abnormal pressures of temperatures are anticipated above 9,200'.
- (10) Anticipated Starting Date: October 1, 1979