

DRILL STEM TEST NO. 1

Federal BQ Well No. 1
1980' FSL, 660' FEL, Sec. 26
T-26-S, R-25-E
Eddy County, New Mexico

Amoco Production Company
P. O. Box 68, Hobbs, NM 88240

DST #1 ZONE 10217-10533. 1 HP 5198. IF 1 552. IF 2 577 IN 81 MIN.
ISIP 2181 IN 30 MIN. FF 1 585.
FF 2 585 IN 30 MIN. FSIP 3835 IN 90 MIN. FHP 5217.
TOP .03 RESISTIVITY AT 76 DEGREES X 152000 CL.
MIDDLE .07 RESISTIVITY AT 78 DEGREES X 156000 CL.
BTM .07 RESISTIVITY AT 74 DEGREES X 150000 CL.
SAMPLE CHAMBER 48 PSIG X NO OIL X NO W X 1200 CC DRL MUD .07.