

AMOCO PRODUCTION COMPANY
 STATE "MA" NO. 1
 BOTTOM HOLE PRESSURE BUILD-UP TEST AND
 4-POINT BACK PRESSURE TEST.
 TABULATION OF TIMES AND PRESSURES

TEST CONDUCTED BY:
 JOHN WEST ENGINEERING COMPANY

TEST DATE: MARCH 8 to MARCH 10, 1982
 TEST DEPTH: 11,590 feet
 ELEMENT NO: 34912 (0-8000 psi)
 OPERATOR: Tony Barreras

<u>DATE</u>	<u>TIME</u>	<u>CUM HRS. /MIN.</u>	<u>PSIG CORRECTED TO 13,170 FEET</u>
3-8-82	11:15 A.M.		1722 Gauge reached 11,590 Feet
	12:15 P.M.	00 Hrs. 00 Min.	1722 Shut-In. Begin Build-Up
	12:30 P.M.	00 15	2491
	1:00 P.M.	00 30	3050
	1:30 P.M.	01 00	3544
	2:00 P.M.	01 30	3618
	2:30 P.M.	02 00	3622
	3:30 P.M.	03 00	3626
	4:30 P.M.	04 00	3650
	5:30 P.M.	05 00	3658
3-8-82	10:30 P.M.	10 00	3691
3-9-82	3:30 A.M.	15 00	3732
	8:30 A.M.	20 00	3760
3-9-82	6:30 P.M.	30 00	3822
3-10-82	4:30 A.M.	40 00	3871
3-10-82	9:30 A.M.	45 00	3903 Gauge out to make gradient Stops.
3-10-82	10:30 A.M.	00 Hrs. 00 Min.	3903 5/64 Choke
	10:45 A.M.	00 15	3789
	11:00 A.M.	00 30	3758
	11:15 A.M.	00 45	3638
	11:30 A.M.	01 00	3634 End Rate I
	11:45 A.M.	01 15	3585 11/64 Choke
	12:00 Noon	01 30	3332
	12:15 P.M.	01 45	3262
	12:30 P.M.	02 00	3209 End Rate II
	12:45 P.M.	02 15	3026 14/64 Choke
	1:00 P.M.	02 30	2876
	1:15 P.M.	02 45	2813
	1:30 P.M.	03 00	2777
	1:45 P.M.	03 15	2556 18/64 Choke
	2:00 P.M.	03 30	2405
	2:15 P.M.	03 45	2347
	2:30 P.M.	04 00	2331 End Rate IV