

PAPER

P.O. BOX 1772
HOBBS, NEW MEXICO 88240
PHONE (505) 393-5516

TIME LEFT YARD 600 TIME LEFT LOC. 500

No 36053

TIME ARR. LOC. 1000 TIME ARR. YARD 700

AUTHORIZATION FOR WORK

YOUR No. 62

COMPANY RAY H HASKINS LEASE MANZANA ST UNIT WELL NO. #1

Size Casing:	T.D.	P. B .Depth	Liner Depth	Packer Set
Pulling Unit No. <u>62</u>	Pickup No. <u>62</u>	<u>P. Tongs</u>	Light Plant	
Pull Rods	1" 7/8" 3/4" 5/8"	R.R.	1" 7/8" 3/4" 5/8"	
Pull Paddle Rods	1" 7/8" 3/4" 5/8"	R.P.R.	1" 7/8" 3/4" 5/8"	
Pull Tubing	2 1/2" 2" 1 1/4"	Run Tub		

95 miles

Unit w/5 man crew & P.H.	11 hrs	1254.00
Thy Tongs, per day		100.00
Jump Truck, per day		700.00
Opnl/Supervisor per		225.00
Cement, 25 sbs @ 9.00/sbk		225.00

Mud - 15 sbs @ 6.50/sbk	97.50	REMARKS
Mud for Jump Truck to loc.		CREW Loaded Equip to loc. Rigged up
95 miles @ .70/mi	66.50	unit. bleed down wellhead. Rigged up
Travel time - Loc over 75 miles		tongs, & flook. unset packer. pulled
from base	100.00	out of hole, laid down packer, ran
4.25% Tax	3768.00	back in hole open ended. mudded
	177.64	up hole. spotted 25 sacks cement @
	2,885.64	2510' pulled up 20 stands shut in
		crew to Hobbs.

No. Swab Cups:

No. O. S. Rubbers:

Rental Tools:

Name of

Signature indicates



P.O. BOX 1772
HOBBS, NEW MEXICO 88240
PHONE (505) 393-5516

TIME LEFT YARD 600 TIME LEFT LOC. 600
TIME ARR. LOC. 800 TIME ARR. YARD 800

No 36448

AUTHORIZATION FOR WORK

YOUR No. 62

COMPANY KAY HASKINS LEASE MARYONA ST. MOUNT WELL NO. #1

Size Casing:	<u>5 1/2"</u>	T.D.	P. B .Depth	Liner Depth	Packer Set
Pulling Unit No.	<u>62</u>	Pickup No.	<u>62</u>	<u>P. Tongs</u>	Light Plant
Pull Rods	1" 7/8" 3/4" 5/8"	R.R.	1" 7/8" 3/4" 5/8"		
Pull Paddle Rods	1" 7/8" 3/4" 5/8"	R.P.R.	1" 7/8" 3/4" 5/8"		
Pull Tubing	<u>2 1/2"</u> <u>(2")</u> <u>1 1/4"</u>	Run Tub			

<u>Unit w/5 man crew & P.O</u>	<u>12 hrs @ 114.00/hr</u>	<u>1368.00</u>
<u>Log Tongs, per day</u>		<u>100.00</u>
<u>5 1/2" Elev, 3 day man</u>		<u>86.00</u>
<u>5 1/2" Slip + Barrel</u>		<u>165.00</u>
<u>Rig up wireline</u>	<u>350.00</u>	
<u>5 1/2" Cutter</u>	<u>336.00</u>	

<u>Depth Charge to 1870' (min)</u>	<u>350.00</u>	REMARKS
<u>Pump Truck, per day</u>	<u>700.00</u>	<u>crew to loc. Run in hole rigged plug @</u>
<u>Opd/Supervisor</u>	<u>225.00</u>	<u>2366' stood back 2000' laid down rest.</u>
<u>Cement - 30 sk @ 9.00/sk</u>	<u>270.00</u>	<u>Rigged down tongs & floor. broke off</u>
<u>Travel Time: Loc over 75 mi</u>		<u>wellhead, screwed into 5 1/2" picked</u>
<u>from Base</u>	<u>100.00</u>	<u>up, pulled wellhead slips took screen</u>
		<u>Rigged up wireline run in shot off</u>
		<u>5 1/2 @ 1870' pulled out Rigged down</u>
		<u>wireline Rigged up Equip to lay down</u>
<u>Casing Tongs 5 1/2"-1870'</u>	<u>372.00</u>	<u>Casing. Picked & laid down 5 1/2" 458ft</u>
<u>No. Swab Cups:</u>	<u>212.00</u>	<u>Rigged down casing Equip. Run in 1st 5 1/2</u>
<u>No. O. S. Rubbers: 4.75% tail</u>	<u>158.02</u>	<u>installed 5 1/2" head. Picked up tubing</u>
<u>Rental Tools:</u>	<u>4612.02</u>	<u>tongs. Run in hole w/ 615ft. (1920')</u>
		<u>spotted 30 sacks class C cement. Picked</u>
		<u>out of hole 405ft. closed in well</u>
		<u>crew to Hobbs.</u>

Name of	Signature indicates
---------	---------------------

BABER

P.O. BOX 1772
 HOBBS, NEW MEXICO 88240
 PHONE (505) 393-5516

TIME LEFT YARD 600 TIME LEFT LOC. 300

No 36052

TIME ARR. LOC. 800 TIME ARR. YARD 700

AUTHORIZATION FOR WORK

YOUR No. 62

COMPANY RAY HASKINS LEASE MANGANA WELL NO. 41

Size Casing: T.D. P. B. Depth Liner Depth Packer Set

Pulling Unit No. 62 Pickup No. 62 P. Tongs Light Plant

Pull Rods 1" 7/8" 3/4" 5/8" R.R. 1" 7/8" 3/4" 5/8"

Pull Paddle Rods 1" 7/8" 3/4" 5/8" R.P.R. 1" 7/8" 3/4" 5/8"

Pull Tubing 2 1/2" 2" 1 1/4" Run Tub

Unit w/ 5 man crew & P.H. 13 hrs 1482.00

Log Tongs, per day 100.00

Pump Truck, per day 700.00

Operator/Supervisor, per day 225.00

Cement. 50 lbs @ 9.00/lb 450.00

Mileage for Pump Truck

To Hobbs - 95 mi @ .70/mi 66.50

3023.50

4.25 % Tax 128.49

3151.99

REMARKS

CREW to LOC. Run in tagged Plug @

1785' laid down tubing to 500'

spotted 40 sacks cement. laid down

tubing. laid down 157. 5 1/2" x 5 1/2" well

head. cleaned out 8 1/2" cut off well

head 8 1/2" spotted top hole Plug install

PTA marker Rigged down unit & Equip

cut off dead men. Acted up traction

loc., talked 5 1/2" casing. Loaded Equip

unit to yard.

No. Swab Cups:

No. O. S. Rubbers:

Rental Tools: To Complete.

Name of

Signature indicates

Hour

Injured Employee

accident free work day