

EXXON "8" FEDERAL #1

8-1-88 7000 PSIG, RIG UP HALLIBURTON. TREAT ATOKA PERFORATIONS WITH 16000 GAL. VERSAGEL 1500, 1600 GAL. METHONAL, 19000 LB. 20/40 INTERPROP,--FLUSH-WITH-8180-GAL,--GELLED-2%-KGL,--ALL-FLUID-CONTAINS 20% CO2. TOTAL-CO2-USED-22-TONS,--MAX-TREATING-PRESS. 8000 PSIG, AVERAGE TREATING PRESS. 7500-PSIG,--ISIP-5180-PSIG,--15 MIN. SITP. 4990 PSIG, AVERAGE-TREATING-RATE-10-BPM,--TOTAL LOAD TO RECOVER 461 BBL. JOB COMPLETED @ 10:30 AM,--4:00 PM 5 1/2-HR. SITP 4770 PSIG, OPEN WELL UP ON 16/64" POSITIVE-CHOKE-TO FLOW, 5 PM, FLOWING BACK FRAC-FLUID ON 16/64" CHOKE,--FTP-1900-PSIG,--DWC:\$38,780,--CWC:\$115,892.

8-2-88 8 AM, FTP 1325 PSIG, CHOKE SIZE 16/64", 1970 MCF/DAY, FLOWING GAS WITH LIGHT MIST & LIGHT SPRAY OF WATER,--12 PM FTP 1305 PSIG, CHOKE SIZE 16/64" LIGHT MIST WITH LIGHT SPRAY OF WATER, 4 PM FTP 1250 PSIG, CHOKE SIZE 16/64" FLOWING LIGHT MIST OF WATER,--DWC:\$4842,--CWC:\$120,734.

8-3-88 WELL FLOWING TO PIT TO CLEAN UP @ 8 AM, FTP 1110 PSIG, CHOKE SIZE 16/64", 1650 MCF/DAY,--FLOWING WITH LIGHT WATER MIST, 4 PM FTP 1050 PSIG, CHOKE SIZE 16/64", 1545 MCF/DAY,--FLOWING WITH LIGHT MIST OF WATER WITH MILKY GRAY ACID ODOR,--DWC:\$712,--CWC:\$121,446.

8-4-88 8 AM, FTP 975 PSIG,--CHOKE 16/64",--1450 MCF/DAY, FLOWING GAS WITH LIGHT WATER MIST,--1 PM, FTP 950 PSIG, CHOKE 16/64",--1420 MCF/DAY, FLOWING GAS WITH LIGHT WATER MIST,--SENT SAMPLE OF WATER TO HALLIBURTON FOR TESTING, RIGGED UP BENNETT & CATHEY WIRELINE,--RUN BOTTOM HOLE PRESSURE BOMB IN HOLE SI @ 3 PM, DWC:\$650,--CWC:\$122,096.

8-5-88 4150 PSIG.

8-6-88 4750 PSIG.

8-7-88 5100 PSIG.

8-8-88 5475 PSIG.

8-10-88 5600 PSIG.

8-11-88 5800 PSIG.

8-12-88 5900 PSIG.

8-13-88 6000 PSIG.

8-14-88 6050 PSIG.

8-15-88 6100 PSIG.

8-16-88 6200 PSIG.

8-17-88 6250 PSIG.

8-18-88 6250 PSIG.

8-19-88 6275 PSIG.

8-20-88 6275 PSIG.

8-21-88 6275 PSIG.

8-22-88 6275 PSIG.