

JAMES RANCH UNIT #16
 BASS ENTERPRISES PRODUCTION COMPANY
 DRILLING PROGNOSIS
 September 14, 1990

<u>DEPTH</u>	<u>CASING</u>	<u>HOLE SIZE</u>	<u>EVALUATION</u>	<u>ELECTRIC LOGS</u>	<u>CIRC FLUID</u>
650'	>13-3/8"	12-1/2"			FW Spud Mud
			3700' - 7" csg Two man mud logging unit.		Brine Water
4,100'	>9-5/8"	12-1/4"		CNL-LDT w/GR in Csg 4100'-Surface Pipe	
				DLL-MSFL w/GR 11,900'-Int Pipe	
				CNL-LDT w/GR 11,900'-Int Pipe	
		8-3/4"			10# Brine Water
11,900'	>7"		7" to TD One man logging unit	DLL-MSFL w/GR 11,900'-TD	
		6-1/8"	Objective Zone T/Morrow 13,586'	CNL-LDT w/GR 11,900'-TD	Mud to TD 15 cc FL
14,750'	>5"				