

CPS GROUND BED CONSTRUCTION WORKSHEET

30-039-24524

CPS# 2279	P/L NAME(s), NUMBER(s) Laser # 219					
WO # M448	TOTAL	VOLTS 12.54	AMPS 20.1	- OHMS .62	DATE 11-7-91	NAME L.S.E.
REMARKS (notes for construction log)						
No Water table, Dry hole. Set 60' of 8" PVC casing. Perforated bottom 280' from 2 nd Anode.						

DEPTH	LOG	ANODE	DEPTH	LOG	ANODE	DEPTH	LOG	ANODE	DEPTH	LOG	ANODE	
	ANODE	*		ANODE	*		ANODE	*		ANODE	*	
100	1.0		295	1.0		490			685			
105	.9		300	1.8		495			690			
110	.8		305	2.6	- 12	500			695			
115	2.1		310	2.3		505			700			
120	2.2		315	1.8	- 11	510			ANODE	DEPTH	NO	FULLY
125	2.3		320	2.6		515			*		COKE	COK'D
130	1.7		325	2.6	- 10	520			1	435	2.7	5.5
135	1.6		330	2.8		525			2	425	2.6	5.9
140	1.2		335	2.6	- 9	530			3	415	2.6	6.1
145	1.0		340	2.4		535			4	405	2.5	5.5
150	1.0		345	2.4	- 8	540			5	375	2.9	5.6
155	1.1		350	2.5		545			6	365	3.0	5.9
160	1.0		355	2.6	- 7	550			7	355	2.6	5.6
165	1.0		360	2.9		555			8	345	2.4	5.5
170	.8		365	3.1	- 6	560			9	335	2.6	5.8
175	.8		370	3.1		565			10	325	2.6	6.0
180	.9		375	2.8	- 5	570			11	315	2.4	5.8
185	1.0		380	1.8		575			12	305	2.6	5.3
190	1.8		385	1.8		580			13			
195	1.7		390	1.7		585			14			
200	1.0		395	1.8		590			15			
205	.8		400	2.4		595			16			
210	.8		405	2.5	- 4	600			17			
215	.8		410	2.5		605			18			
220	.8		415	2.6	- 3	610			19			
225	.7		420	2.5		615			20			
230	.7		425	2.6	- 2	620			21			
235	.8		430	2.6		625			22			
240	1.1		435	2.7	- 1	630			23			
245	.9		440	2.9		635			24			
250	.8		445	2.5		640			25			
255	.8		450	TD	454	645			26			
260	.8		455			650			27			
265	.8		460			655			28			
270	.9		465			660			29			
275	1.3		470			665			30			
280	1.5		475			670						
285	1.1		480			675						
290	.9		485			680						

DISTRIBUTION - original - permanent CPS FILE

copy - Division Corrosion Supervisor

copy - Region Corrosion Specialist