submitted in lieu of Form 3160-5

## UNITED STATES DEPARTMENT OF THE INTERIOR BUREAU OF LAND MANAGEMENT

	Sundry Notices and Reports on Wells		
		5.	Lease Number SF-080246
1.	Type of Well GAS	6.	If Indian, All. or Tribe Name
2.	Name of Operator	7.	Unit Agreement Name
	ConocoPhillips		
3.	Address & Phone No. of Operator	- 8.	Well Name & Number Florance 41N
	PO Box 4289, Farmington, NM 87499 (505) 326-9700	9.	API Well No.
4.	Location of Well, Footage, Sec., T, R, M		30-045-35066
	Unit H (SENE), 1866' FNL & 677' FEL, Section 21, T29N, R9W, NMPM	10.	Field and Pool Blanco MV/Basin DK
		11.	County and State San Juan, NM
12.	CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, O	PHER	DATA
	Type of Submission Type of Action  Notice of Intent Abandonment Change of Plans	<u>X</u>	Other - Cathodic
	Recompletion New Construction X Subsequent Report Plugging Non-Routine Fracturing		· ·
	Casing Repair Water Shut off Final Abandonment Altering Casing Conversion to Injection		
13	Describe Proposed or Completed Operations		RCVD MAR 7'12
At	ached is a drawing for the placement of the cathodic ground, rectifier and cable for the subje	ct well.	OIL COMS. DIV.
			DIST. 3
	ACCEPTED FO	CORD	
	MAR 0	2012	
	FARMINGTON F	ELD OÎ	FRE
14	I hereby certify that the foregoing is true and correct.	- f. headle	a demonstration .
Sig	gned Denise Journey Title Regulatory	Techni	ician Date
	his space for Federal or State Office use)		Date
	PROVED BYTitleTitle		Date
Title	18 U S C Section 1001, makes it a crime for any person knowingly and willfully to make any department or agency of United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction		

NMOCD A

RV



## Florance 41N

Section 21, T29N, R9W, N.M.P.M., San Juan County, NM

123' #41N		COPC Pipeline Negative Cable Positive Cable WFS Pipeline  Separator  Meter Run  Rectifier  Ground Bed Wellhead		
<u> </u>				
	staked loc to new grown with the	Drill ground bed approximately 123' North of #41N wellhead at staked location. Install single well solar unit, and install cables to new ground bed and #41N wellhead at lengths below.  #41N Cables: Negative: 120' Positive: 25' Total Ditch: 145'-		

By: Steven Gillette Date: 7/6/10