

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENTFORM APPROVED
OMB No. 1004-0135
Expires: January 31, 2004

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to re-enter an abandoned well. Use Form 3160-3 (APD) for such proposals.

SUBMIT IN TRIPLICATE- Other instructions on reverse side.

1. Type of Well
☐ Oil Well ☒ Gas Well ☐ Other

2. Name of Operator Lance Oil & Gas Company, Inc.

3a. Address
P. O. Box 70, Kirtland, NM 87417

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

1,660' FSL & 710' FWL
Section 21, T29N - R14W, NMPM3b. Phone No. (include area code)
505-598-5601

5. Lease Serial No.

14 - 20 - 603 - 2199

6. If Indian, Allottee or Tribe Name

NAVAJO

7. If Unit or CA/Agreement, Name and/or No.

N/A

8. Well Name and No.

NV Navajo 21 #3

9. API Well No.

30 - 045 - 31055

10. Field and Pool, or Exploratory Area

W. Kutz PC / Basin Fruitland Coal

11. County or Parish, State

San Juan County, NM

12. CHECK APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION

- ☐
- Notice of Intent
-
- ☒
- Subsequent Report
-
- ☐
- Final Abandonment Notice

TYPE OF ACTION

- | | | | |
|---|---|--|---|
| <input type="checkbox"/> Acidize | <input type="checkbox"/> Deepen | <input type="checkbox"/> Production (Start/Resume) | <input type="checkbox"/> Water Shut-Off |
| <input type="checkbox"/> Alter Casing | <input type="checkbox"/> Fracture Treat | <input type="checkbox"/> Reclamation | <input type="checkbox"/> Well Integrity |
| <input type="checkbox"/> Casing Repair | <input type="checkbox"/> New Construction | <input type="checkbox"/> Recomplete | <input checked="" type="checkbox"/> Other Spud & Csg Sundry |
| <input type="checkbox"/> Change Plans | <input type="checkbox"/> Plug and Abandon | <input type="checkbox"/> Temporarily Abandon | |
| <input type="checkbox"/> Convert to Injection | <input type="checkbox"/> Plug Back | <input type="checkbox"/> Water Disposal | |

13. Describe Proposed or Completed Operation (clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recompleat horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports shall be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompleat in a new interval, a Form 3160-4 shall be filed once testing has been completed. Final Abandonment Notices shall be filed only after all requirements, including reclamation, have been completed, and the operator has determined that the site is ready for final inspection.)

The NV Navajo 21 #3 was spud at 08:15 hrs, 05/04/05. Drill 12-1/4" hole down to casing point at 236' KB. Circulate and condition hole. TOOHL Run 5 joints 8-5/8", 24 ppf, J-55, ST&C and land casing at 235' KB. Cement 8-5/8" casing with 112 sxs Halliburton Standard cement containing 2% CaCl2 and 1/2 #/sx flocele (Weight - 15.6 ppg, Yield - 1.18 ft3/sx and Water - 5.20 gals/sx). Displace cement with 12.1 bbls fresh water. Bumped plug to 430 psig at 20:30 hrs, 05/04/05. Plug held. Circulate 12.2 bbls cement to surface. WOC - 10 hrs. NU WH and BOP's.

Pressure test BOP's, blind rams and pipe rams to 250 psig (low) and 2,000 psig (high). Pressure test casing shoe to 600 psig. Pressure tests - Good. Tag cement at 185' KB. Drill cement to 236' KB. Drill new 7-7/8" hole to total depth on 05/05/05. Driller's TD - 1,170' KB. Logger's TD - 1,153' KB. Circ and cond hole. TOOHL and run wireline logs. Run 27 joints 5-1/2", 15.5 ppf, J-55, LT&C and land casing at 1,159' KB.

Cement 5-1/2" casing with 165 sxs as follows: Lead - 100 sxs Halliburton Type III containing 2% Econolite, 2% calseal, 6% BWC salt, 0.3% versaset, 1/4 #/sx flocele, 5#/sx gilsonite and 0.1% Super CBL (Weight - 12.0 ppg, Yield - 2.55 ft3/sx and Water - 14.4 gals/sx). Tail - 65 sxs Halliburton Type III containing 2% Econolite, 2% calseal, 6% BWC salt, 0.3% versaset, 1/4 #/sx flocele, 5 #/sx gilsonite and 0.1% Super CBL (Weight - 13.0 ppg, Yield - 2.00 ft3/sx and Water - 10.31 gals/sx).

Displaced cement with 26.8 bbls fresh water. Full returns throughout. Bumped plug to 725 psig at 01:20 hrs, 05/07/05. Plug held. Circulated 15 bbls cement to surface. Rig released at 06:00 hrs, 05/07/05.

14. I hereby certify that the foregoing is true and correct
Name (Printed/Typed)

Thomas M. Erwin, P.E.

Title Senior Production Engineer

Signature

Thomas M. Erwin

Date

05/24/2005

ACCEPTED FOR RECORD

THIS SPACE FOR FEDERAL OR STATE OFFICE USE

Approved by

Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.

Title

Date

MAY 31 2005

Office

FARMINGTON FIELD OFFICE

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

(Instructions on page 2)

NMOCED