

ANNULAR PRESSURE TEST

(Mechanical Integrity Test)

30-045-10986

Operator HART O/G INCORPORATED Date of Test 02/19/14
Well Name HORSESHOE GULLIP UNIT #136 EPA Permit No. _____
Location NE/NE SEC 10 T3N 12TW Tribal Lease No. 14-20-603-2034
State and County SAN JUAN COUNTY, ~~UTAH~~ NEW MEXICO
Continuous Recorder? YES ☒ NO ☐ Pressure Gauge? YES ☒ NO ☐
Bradenhead Opened? YES ☐ NO ☐ Fluid Flow? YES ☐ NO ☐

TIME	ANNULUS PRESSURE, psi		TUBING PRESSURE, psi
	(Chart)	(0-2000)	(0-3000)
1016	790	800	150
1021	785	800	150
1026	780	800	150
1031	780	790	150
1036	780	790	150
1041	780	790	150
1046	780	790	150

MAX. INJECTION PRESSURE: 800 PSIMAX. ALLOWABLE PRESSURE CHANGE: 39 PSI (TEST PRESSURE X 0.05)REMARKS: Passed? Failed? If failed, cease injection until well passes MIT (40CFR§144.21(c)(6)).

-w/o

- new tags

- PKR set @ 965'

- Perfs @ 981'

- tags @ 150 #

- CSG @ 400 #, bled off prior to test

- No Bradenhead

Jean B. Ray B. K. Lacy
COMPANY REPRESENTATIVE: (Print and Sign)2/19/14
DATEJean B. 
INSPECTOR: (Print and Sign)02/19/14
DATE

