

W LYBROOK UNIT #748H
API # 30-045-35743



Location

SHL: 844' FSL 442' FEL Sec: 12 Twnshp: 23N Rge: 9W
 BHL: 356' FSL 131' FWL Sec: 17 Twnshp: 23N Rge: 8W

Lat: 36.236547
 Long: -107.733139

Spud Date: 2/17/2019
 Completion: 7/1/2016
 Pool Name: LYBROOK MC W
 C/o-reinstall GLV: 8/20/2018

wellbore update: 8/21/18 LG

	MD	TVD
OJO ALAMO	578	578
KIRTLAND	746	745
PICTURE CLIFFS	1272	1266
LEWIS	1427	1418
CHACRA	1643	1628
CLIFF HOUSE	2778	2731
MENEFEE	2805	2757
PT LOOKOUT	3743	3670
MANCOS	3912	3835
GALLUP	4266	4188

Land well :Landed tubing @ 5513'. 160 Jnts of 2 7/8" 6.5# L80. Packer set @ 5284', 6 Gas Lift Valves

Perf'd w/ 4spf @ 5538'-13386' / , 0.35" diameter

Frac'd w/ @ 5538'-13386' w/ 38 stages of 20/40 sand

12 1/4"
Hole

8 3/4"
Hole

6 1/8"
Hole

Surface: 9-5/8" 11 jnts 36# J-55 ST&C csg,
 set @ 331', float collar @ 296'
 Cmt'd 101 sx of Type I-II. Circ., 8 bbls of
 cmt to surface.

TD @ 336'.

Intermediate: 7" csg set @ 5473', 125jts J55
 23#, LTC, FC @ 5428'.
 Cmt'd w/ Lead @ (465sx/93bbls) of Halcem,
 followed by Tail @ (400sx/213bbls) of Varicem.
 w/ 50 bbls of good cement back to surface.

TD @ 5480'

Prod Liner: 4 1/2" csg set @ 13500', 184 jts of P-110,
 11.6#. LC @ 13407, RSI @ 13386', TOL @ 5333'.
 Cmt'd 745sx/180.5 BBL of Extendacem. Circ., 1.5 Bbl
 Good Cement to Surface

TOL @ 5333'.

TD @ 13507'

PBTD @ 13407'.

