

CHACO 2206 05A 437H
API # 30-043-21227



Location

SHL: 989' FNL 341' FEL Sec: 5 Twnshp: 5N Rge: 6W
 BHL: 2340' FNL 2333' FEL Sec: 6 Twnshp: 22N Rge: 6W

Lat: 36.172463
 Long: -107.48327

Spud Date: 7/25/2014
 Completion: 10/5/2014
 Pool Name: Lybrook Gallup
 GLV Install: 1/15/2015
 Rod Pump: 4/4/2019

wellbore update: 4/10/19

Tops MD
 Ojo Alamo 1332'
 Kirtland 1592'
 Pictured Cliffs 1899'
 Lewis 2008'
 Chacra 2322'
 Cliff House 3411'
 Menefee 3412'
 Point Lookout 3440'
 Mancos 4201'
 Gallup 4747'

HOLE SIZE	CASING	CEMENT	VOLUME	CMT TOP
12-1/4"	9-5/8"	101 sx	163 cu. ft.	Surface
8-3/4"	7"	840 sx	1164 cu. ft.	Surface
6-1/8"	4-1/2"	590 sx	556 cu. ft.	TOL 5289'

Fracd & Perfed 6665'-12956'. 22 stages

12 1/4"
Hole

8 3/4"
Hole

6 1/8"
Hole

RAN 16 JTS, 9-5/8", LT&C, 36#, J-55, CSG
 SET @ 343', FC @ 302'
 Surface Casing -Hole Size: 12-1/4"

Run 152 jts 7", 23#, J-55, LT&C csg. Landed
 @ 6392', FC @ 6348'
 Intermediate Casing - Hole Size: 8-3/4"

Run 181 jts 4-1/2", 11.6#, k55, LT&C. CSG set @ 13102',
 LC @ 13015', RSI tools 12997'-13014', marker jts @
 13011', TOL @5289'
 Final Casing - Hole Size: 6-1/8"

Land tubing @ 5371' w/ 175 jnts 2-3/8", J-55, 4.7#

RIH PICKING UP NEW RODS, TAG/SPACE OUT, (ROD
 STRING, 1 1/2" X 26' CENTER SPRAY POLISH ROD,
 2'6'6'8" X 7/8" PONY SUBS, 61 X 7/8" GUIDED RODS
 W/6/PER, 136 X 3/4" GUIDED RODS W/6/PER, 12 X 7/8"
 GUIDED RODS WITH 6/PER, RAN 2 1" X 3' STABILIZER
 SUBS, NEW 26K SHEAR TOOL, 2" X 1 1/4" X 18' RHBC
 PUMP WITH 1" X 15' DIP TUBE.) LOAD/TEST WITH RIG
 PUMP AND STROKING PUMP WITH RIG TO 500/PSI.
 GOOD/TEST

TD @ 13108'

TOL @ 5289'

PBTD @ 13015'

