



API / UWI 3003922995	Surface Legal Location 007-029N-006W-A	Field Name DK	Route 1207	State/Province NEW MEXICO	Well Configuration Type Vertical
Ground Elevation (ft) 6,796.00	Original KB/RT Elevation (ft) 6,809.00	KB-Ground Distance (ft) 13.00	KB-Casing Flange Distance (ft)	KB-Tubing Hanger Distance (ft)	

MD (ftKB)	TVD (ftKB)	Vertical schematic (actual)
13.1		Tubing Hanger; 7 in; 13.01 ftKB; 14.01 ftKB
14.1		Tubing; 2 3/8 in; 4.70 lb/ft; J-55; 14.01 ftKB; 46.38 ftKB
46.3		Tubing Pup Joint; 2 3/8 in; 4.70 lb/ft; J-55; 46.38 ftKB; 48.47 ftKB
48.6		Tubing Pup Joint; 2 3/8 in; 4.70 lb/ft; J-55; 48.47 ftKB; 56.52 ftKB
56.4		Tubing Pup Joint; 2 3/8 in; 4.70 lb/ft; J-55; 56.52 ftKB; 66.60 ftKB
66.6		
383.9		
500.0		DID WE EVER ADD MESAVERDE AS PLANNED?
2,549.9		
2,751.0		OJO ALAMO (final)
2,875.0		
2,899.9		
2,916.0		KIRTLAND (final)
3,451.1		FRUITLAND (final)
3,695.9		PICTURED CLIFFS (final)
3,775.9		LEWIS (final)
3,982.9		Tubing; 2 3/8 in; 4.70 lb/ft; J-55; 66.60 ftKB; 8,003.33 ftKB
4,120.1		
4,708.0		CHACRA (final)
5,470.1		CLIFFHOUSE (final)
5,475.1		
5,558.1		MENEFEE (final)
5,775.9		
5,807.1		
5,878.9		POINT LOOKOUT (final)
6,181.1		
6,210.0		MANCOS (final)
7,859.9		GREEN HORN (final)
7,913.1		GRANEROS (final)
7,960.0		DAKOTA (final)
7,965.9		
8,003.3		Tubing Pup Joint; 2 3/8 in; 4.70 lb/ft; J-55; 8,003.33 ftKB; 8,005.41 ftKB
8,005.2		Tubing; 2 3/8 in; 4.70 lb/ft; J-55; 8,005.41 ftKB; 8,037.91 ftKB
8,038.1		Seal Nipple; 2 3/8 in; 8,037.91 ftKB; 8,039.01 ftKB
8,039.0		Notched collar; 2 3/8 in; J-55; 8,039.01 ftKB; 8,039.41 ftKB
8,039.4		
8,082.0		
8,089.9		
8,100.1		
		SURFACE CASING CEMENT; 13.00-384.00; 11/20/1982 1; Surface Casing; 9 5/8 in; 9.00 in; 13.00 ftKB; 384.00 ftKB
		Cement Squeeze; 2,550.00-2,875.00; 11/25/1982; Squeezed w/ 100 sx Class B. TOC @ 2550' per TS 11/25/82. SQUEEZE PERFS; 2,875.00; 11/25/1982
		INTERMEDIATE CASING CEMENT; 2,900.00-3,983.00; 11/25/1982; Cemented w/ 110 sx Class B, tailed w/ 75 sx Class B. TOC @ 2900 per TS 11/24/82.
		2; Intermediate Casing; 7 in; 6.46 in; 13.00 ftKB; 3,983.00 ftKB
		PERF - CLIFF HOUSE / MENEFEE UPPER; 5,475.00-5,776.00; 4/11/2019
		PERF - POINT LOOKOUT / MENEFEE LOWER; 5,807.00-6,181.00; 4/11/2019 PRODUCTION CASING CEMENT; 4,120.00-8,100.00; 11/30/1982; TOC @ 4,120' by CBL (Run 2/20/2019)
		PERF - DAKOTA; 7,965.88-8,082.02; 12/8/1982
		PLUGBACK; 8,090.00-8,100.00; 12/1/1982 3; Production Casing; 4 1/2 in; 4.00 in; 13.00 ftKB; 8,100.00 ftKB