

30-039-07630 4614

DATA SHEET FOR DEEP GROUND BED CATHODIC PROTECTION WELLS
NORTHWESTERN NEW MEXICO
(Submit 3 copies to OCD Aztec Office)

Operator MERIDIAN OIL Location: Unit NE Sec. 17 Twp 29 Rng 7

Name of Well/Wells or Pipeline Serviced SAN JUAN 29-7 UNIT #44

cps 87w

Elevation 6666' Completion Date 6/20/70 Total Depth 600' Land Type* N/A

Casing, Sizes, Types & Depths N/A

If Casing is cemented, show amounts & types used N/A

If Cement or Bentonite Plugs have been placed, show depths & amounts used

N/A

Depths & thickness of water zones with description of water when possible:

Fresh, Clear, Salty, Sulphur, Etc. N/A

RECEIVED

MAY 31 1991

Depths gas encountered: N/A

CON. DIV.
DIST. 2

Type & amount of coke breeze used: N/A

Depths anodes placed: 450', 440', 430', 420', 380', 370', 360', 350', 340', 330'

Depths vent pipes placed: N/A

Vent pipe perforations: N/A

Remarks: gb #2 ALL ANODES ARE TANDEM.

If any of the above data is unavailable, please indicate so. Copies of all logs, including Drillers Log, Water Analyses & Well Bore Schematics should be submitted when available. Unplugged abandoned wells are to be included.

*Land Type may be shown: F-Federal; I-Indian; S-State; P-Fee.
If Federal or Indian, add Lease Number.

WELL CASING
CATHODIC PROTECTION CONSTRUCTION REPORT
DAILY LOG

C.P.S. CONTRACT

Drilling Log (Attach Hereto) ☐

GROUND BED #2

Completion Date 6-20-70

Well Name SJ 29-7 # 44		Location NE 17-29-7		CPS No. 87W	
Type & Size Bit Used 6 3/4				Work Order No. 184-40054-50-20	
Anode Hole Depth 600'	Total Drilling Rig Time	Total Lbs. Coke Used	Lost Circulation Mat'l Used 32	No. Sacks Mud Used 43	
Anode Depth #1 450 #2 440 #3 430 #4 420 #5 380 #6 370 #7 360 #8 350 #9 340 #10 330					
Anode Output (Amps) #1 4.7 #2 4.7 #3 5.3 #4 5.3 #5 6.0 #6 6.0 #7 5.6 #8 5.6 #9 6.0 #10 6.0					
Anode Depth #11 #12 #13 #14 #15 #16 #17 #18 #19 #20					
Anode Output (Amps) #11 #12 #13 #14 #15 #16 #17 #18 #19 #20					
Total Circuit Resistance Volts 11.5 Amps 15.5 Ohms .74W	No. 8 C.P. Cable Used		No. 2 C.P. Cable Used		

Remarks: Pump 20 sacks coke, slurry 75, Total 95
Driller states - Wet at 50 & 295' - Drill 400' with air
Changed to water - Driller thinks Circulation
loss at 150' - All Anodes are Tandem
NOTE - Approx 2:00 P.M. Saturday 6-20-7 Mr. DUNN (CPS
Said they would not install anodes & coke until
6-21-70 A.M., - I left instructions to call me
when they were ready to load hole
I did not hear from them.

They loaded hole
Saturday night
Dunn

GROUND BED LAYOUT SKETCH

