

1318

75 30-039-07797

E

413 30-039-24159

413R 30-039-24396

DATA SHEET FOR DEEP GROUND BED CATHODIC PROTECTION WELLS
NORTHWESTERN NEW MEXICO

(Submit 3 copies to OCD Aztec Office)

Operator MERIDIAN OIL INC. Location: Unit K Sec. 23 Twp 30 Rng 7Name of Well/Wells or Pipeline Serviced SAN JUAN 30-6 UNIT #75, #413, #413R

cps 1924w

Elevation 6260' Completion Date 7/29/66 Total Depth 570' Land Type* N/ACasing, Sizes, Types & Depths N/AIf Casing is cemented, show amounts & types used N/A

If Cement or Bentonite Plugs have been placed, show depths & amounts used

N/A

Depths & thickness of water zones with description of water when possible:

Fresh, Clear, Salty, Sulphur, Etc. 50' & 100'Depths gas encountered: N/AType & amount of coke breeze used: 10625 lbs.Depths anodes placed: 525', 460', 440', 385', 379', 373', 230', 211', 205', 199'Depths vent pipes placed: 525'Vent pipe perforations: 525'Remarks: gb #2**RECEIVED**
MAY 31 1991
OIL CON. DIV.
DIST. 3

If any of the above data is unavailable, please indicate so. Copies of all logs, including Drillers Log, Water Analyses & Well Bore Schematics should be submitted when available. Unplugged abandoned wells are to be included.

*Land Type may be shown: F-Federal; I-Indian; S-State; P-Fee.
If Federal or Indian, add Lease Number.

CATHODIC PROTECTION CONSTRUCTION REPORT

DATE 7-29-66

Date 7-29-66

Well Name SJ 306 #75 #413 #415R (WAS McElvain 2A)			CPS No. 152W 1929W		
Location SW 23-30-7			Work Order No. 184-5222-50-20		
Anode Hole Depth 510	Total Drilling Rig Time 5 1/2 Hrs	Type & Size Bit Used 7 1/8-22699-280-703091-100	No. Sacks Mud Used 2		
No. Sacks Lost Circulation Mat'l Used 1	Anode Depth				
	# 1 525	# 2 460	# 3 440	# 4 385	# 5 379
Total Lbs. Coke Used 10-625	Anode Output (Volts)				
	# 1 2.2	# 2 2.8	# 3 2.7	# 4 2.8	# 5 3.3
Total Circuit Resistance Volts 12.5	Amps 12.0	Ohms 1.04	No. Ft. Surface Cable Conduit 3807 Anodes-235 Surface 4042		

Drilling Log (Attach Hereto) ☐

Remarks: 3/4" Hose to No. 1 Anode

Perforated opposite Anodes-

15 lbs Phospote circulated thru G.B.

175 lbs Calcium Chloride added to hole

Intermittently While Coking

All Construction Completed

Forrester
(Signature)

GROUND-BED LAYOUT SKETCH



