

Submit 3 Copies To Appropriate District Office
District I
1625 N. French Dr., Hobbs, NM 88240
District II
1301 W. Grand Ave., Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Jun 19, 2008

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

WELL API NO. 30-045-35073
5. Indicate Type of Lease STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>
6. State Oil & Gas Lease No. Fee
7. Lease Name or Unit Agreement Name Lester
8. Well Number 1B
9. OGRID Number 14538
10. Pool name or Wildcat Blanco MV / Basin DK

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☐ Gas Well ☒ Other

2. Name of Operator

Burlington Resources Oil Gas Company LP

3. Address of Operator

P.O. Box 4289, Farmington, NM 87499-4289

4. Well Location

Unit Letter **D** : **98** feet from the **North** line and **1290** feet from the **West** line
Section **3** Township **30N** Range **11W** NMPM **San Juan** County

11. Elevation (Show whether DR, RKB, RT, GR, etc.)
5637' GR

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☒
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☐

OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

Burlington Resources would like to change the setting depth of the 7" casing to 4093' (TVD). This will increase the cement volume to 926 cubic ft. We are planning for an 845' overlap of cement rather than 100' between casings since this will be a Lewis/MV completion and both casing strings will be perforated before fracing. A revised Project Proposal is attached.

RCVD OCT 18 '10
OIL CONS. DIV.

Spud Date:

Rig Released Date:

DIST. 3

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE  TITLE Staff Regulatory Technician DATE 10-7-10

Type or print name _____ E-mail address: dollie.l.busse@conocophillips.com PHONE: 505-324-6104

For State Use Only

Deputy Oil & Gas Inspector,
District #3

OCT 19 2010

APPROVED BY:  TITLE _____ DATE _____

Conditions of Approval (if any):



