

State of New Mexico
Energy, Minerals and Natural Resources Department
Oil Conservation Division

Sundry Notices and Reports on Wells

1. Type of Well OIL 2. Name of Operator Geo Engineering 3. Address & Phone No. of Operator P.O.Box 2966 Santa Fe, NM 87505 4. Location of Well, Footage, Sec., T, R, M Sec. 20 T-20-N, R-9-W, NMPM, McKinley County Unit P, 450' FSL and 1145' FEL	API # (assigned by OCD) -031-05396 5. Lease Number Fee 6. State Oil & Gas Lease # 7. Lease Name/Unit Name Santa Fe Pacific 8. Well No. #24 9. Pool Name or Wildcat 10. Elevation:
--	---

Type of Submission	Type of Action	
☒ Notice of Intent	☒ Abandonment	☐ Change of Plans
☐ Subsequent Report	☐ Recompletion	☐ New Construction
☐ Final Abandonment	☐ Plugging Back	☐ Non-Routine Fracturing
	☐ Casing Repair	☐ Water Shut off
	☐ Altering Casing	☐ Conversion to Injection
	☐ Other -	

13. Describe Proposed or Completed Operations

A-Plus Well Service, contractor, will plug and abandon said well according to the attached procedure prepared by NMOCD.

This work will be in accordance with State of New Mexico Contract No. 98-521.25-059.

RECEIVED
JAN 22 1998

OIL CON. DIV.
DIST. 3

SIGNATURE William F. Clark Contractor
William F. Clark

December 30, 1997

(This space for State Use)

Approved by Johnny Robinson

DEPUTY OIL & GAS INSPECTOR, DIST. #3
Title _____

Date JAN 22 1998

COMPANY Geo Engineering		PROPERTY NAME Sante Fe Pacific	WELL NO. 24
DATE	LOCATION (ULSTR) P-20-20N-09W	FOOTAGE	
API NO.		POOL	

2" or 2 3/8" one foot
above ground level

CASING RECORD:

2" or 2 3/8" @ 435'
calc. T.O.C. @ 397'

O.H.

454'

397'
calc.
T.O.C.

435'

COMPANY Geo Engineering		PROPERTY NAME Sante Fe Pacific	WELL NO. 24
DATE	LOCATION (ULSTR) P-20-20N-09W	FOOTAGE	
API NO.		POOL	

2" or 2 3/8" one foot
above ground level

CASING RECORD:

2" or 2 3/8" @ 435'
calc. T.O.C. @ 397'

1. Determine depth
2. If depth is 300' or more continue with procedure if not move rig in + clean out csg. to 335'
3. Perf @ 200' + 30': establish cnc. to the surf
4. GIH with slick line + load csg. with cement
5. POH with slick line + pump cement down the csg + cnc. cement to the surf.
6. Install dry hole marker

O.H.
454'

397'
calc.
T.O.C.

435'