

State of New Mexico
Energy, Minerals and Natural Resources Department
Oil Conservation Division

Sundry Notices and Reports on Wells

1. Type of Well OIL	API # (assigned by OCD) 30-031-20061
2. Name of Operator Geo Engineering	5. Lease Number Fee
3. Address & Phone No. of Operator P.O.Box 2966 Santa Fe, NM 87505	6. State Oil & Gas Lease #
4. Location of Well, Footage, Sec., T, R, M Sec. 21 T-20-N, R-9-W, NMPM, McKinley County Unit P, 565' FSL and 565' FEL	7. Lease Name/Unit Name Santa Fe Pacific
	8. Well No. #101
	9. Pool Name or Wildcat
	10. Elevation:

Type of Submission

☒ Notice of Intent
☐ Subsequent Report
☐ Final Abandonment

Type of Action

☒ Abandonment	☐ Change of Plans
☐ Recompletion	☐ New Construction
☐ Plugging Back	☐ Non-Routine Fracturing
☐ Casing Repair	☐ Water Shut off
☐ Altering Casing	☐ Conversion to Injection
☐ Other -	

13. Describe Proposed or Completed Operations

A-Plus Well Service, contractor, will plug and abandon said well according to the attached procedure prepared by NMOCD.

This work will be in accordance with State of New Mexico Contract No. 98-521.25-059.

RECEIVED
JAN 22 1998

SIGNATURE William F. Clark Contractor
William F. Clark

December 30, 1997

OIL CON. DIV.
DIST. 3

(This space for State Use)

Approved by

Johnny Robinson

DEPUTY OIL & GAS INSPECTOR, DIST. #3

Date

JAN 22 1998

COMPANY Geo Engineering		PROPERTY NAME Sante Fe Pacific		WELL NO. 101
DATE 7-31-97	LOCATION (ULSTR) P-21-20N-09W		FOOTAGE	
API NO.		POOL		

5 1/2 csg with collar (plate welded on collar) Above ground 2'

CASING RECORD:

5 1/2 csg. 326'

cement calt T.O.C 217'

P+A Procedure

Rigless

Cement from T.D. to Surface

COMPANY Geo Engineering		PROPERTY NAME Santa Fe Pacific	WELL NO. 101
DATE 7-31-97	LOCATION (ULSTR) P-21-20N-09W	FOOTAGE	
API NO.		POOL	

5 1/2 csg with collar (plate welded on collar) Above ground 2'	

CASING RECORD:

5 1/2 csg. 326'

cement calc T.O.C 217'

P & A Procedure

1. Determine depth
2. If depth is 300' or more continue with procedure if not move in rig + clean out csg. to 300'
3. Perf. @ 30' + nest. cine. to the surface
4. G.H. with slick line + load csg. with cement
5. Pull with slick line + pump cement down the csg. + cine. cement to the surf.
6. Install dry hole marker