



(SUBMIT IN TRIPPLICATE)  
**UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY**

Land Office **Santa Fe**  
Lease No. **SM-03505**  
Unit **Elizabeth Federal**

## SUNDRY NOTICES AND REPORTS ON WELLS

|                                                     |                                                 |
|-----------------------------------------------------|-------------------------------------------------|
| NOTICE OF INTENTION TO DRILL.....                   | SUBSEQUENT REPORT OF WATER SHUT-OFF.....        |
| NOTICE OF INTENTION TO CHANGE PLANS.....            | SUBSEQUENT REPORT OF SHOOTING OR ACCIDENTS..... |
| NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....     | SUBSEQUENT REPORT OF ALTERING PLANS.....        |
| NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL..... | SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR..... |
| NOTICE OF INTENTION TO SHOOT OR ACCIDENT.....       | SUBSEQUENT REPORT OF ABANDONMENT.....           |
| NOTICE OF INTENTION TO PULL OR ALTER CABLE.....     | SUBSEQUENT WELL HISTORY.....                    |
| NOTICE OF INTENTION TO ABANDON WELL.....            |                                                 |

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA.)

U.S. GEOLOGICAL SURVEY  
FARMINGTON, NEW MEXICO

August 10, 1950

Well No. 1 is located 1000 ft. from N line and 900 ft. from E line of sec. 10  
NE 1/4 of NE 1/4 of S 10 T 24 N R 10 W  
Garfield (County) Rio Arriba New Mexico  
(County or Locality) (State or Territory)

The elevation of the derrick floor above sea level is 7207 ft.

### DETAILS OF WORK

(State nature of work, including details of operations, depth, size, weight, and length of proposed casing; indicate casing joints, cementing points, and all other important proposed work.)

Well drilled to total depth of 7200' and 5 1/2" - 10 1/2" & 1 1/2" casing set at 7200'. Cased with 400 stands 50 - 50 joints, 40 gal and 20 stands and cement lined with 20 gal. later on 8/10/50.

Propose to complete dual completion. Will perforate Dakota approximately 7150' - 7200' and sand oil zone. Will perforate Gallup 6100' - 6125' and sand oil zone. Will set Baker Model "Y" Fucker between Gallup and Dakota. Will use 2 1/16" OD tubing on Gallup and 1 1/4" OD NUP tubing on Dakota. Propose to commence work about 8/20/50.

I understand that the proposed work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Elizabeth Production Company

Address 600 Riverside Building Bldg.

Garfield, New Mexico

By J. B. [Signature]

Title General Manager

