

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

Jicarilla Contr.No.129

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Jicarilla Apache

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Apache

9. WELL NO.

13

10. FIELD AND POOL, OR WILDCAT

So. Blanco P. C.

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec.13-T24N-R4W

12. COUNTY OR PARISH

13. STATE

Rio Arriba New Mexico

1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

Manning Gas & Oil Co.

3. ADDRESS OF OPERATOR

1660 Lincoln Street, Suite 2322, Denver, Colorado

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* 80203

See also space 17 below.)
At surface

1850'FSL, 690'FEL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, ST, GR, etc.)

6877'GR, 6688'DF, 6889'KB

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDISE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

7-21-74 Spud well.

7-24-74 T. D. 105'

Ran 2 jts, 8-5/8", 24.0# casing (85.0') set at 99' with 80 sacks Class B cement with 2% Calcium Chloride and 1/4 lb.

Flocele per sack. Cement circulated. Tested casing with 500 psi. Test OK.

7-28-74 T. D. 3165'

Ran 95 jts, 4-1/2", 10.50#, K-55, ST&C casing (3085'), set at 3096' with 75 sacks 50/50 Pozmix with 6% salt. Calculated top of cement at 2400'.



18. I hereby certify that the foregoing is true and correct

SIGNED

Ewell N. Walsh, P. E.

(This space for Federal or State office use)

President, Walsh Engineering

& Production Corporation DATE August 13, 1974

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE