



Well: San Juan 28-7 124G
County: San Juan
Area: East 28-1
Rig: Key Rig 43

Company: Conoco, Inc.
Engineer: Mr. Brett Thompson
Date: 07-Mar-02

Surface Casing:

140 sx Type III Cement + 2%bwoc Calcium Chloride + 0.25 lbs/sk Cello Flake + 59.2% H2O

Slurry Weight:	14.5	ppg
Slurry Yield	1.41	cf/sk
Amount of Mix Water	6.67	gps
Pump Time	2:30	
Compressives		
8 hrs @ 80 F	800	psi
24 hrs @ 80 F	2150	psi
48 hrs @ 80 F	3625	psi

Intermediate Casing:

Slurry 1 **535** sx Premium Lite Cement + 2% bwoc Calcium Chloride + 0.25 lbs/sc Cello Flake + 8% bwoc Bentonite + 115.5% H2O

Slurry 2 **89** sx Type III Cement + 2% bwoc Calcium Chloride + 0.25 lbs/sk Cello Flake + 59.2% H2O

Slurry 1			Slurry 2		
Slurry Weight:	12.1	ppg	Slurry Weight:	14.5	ppg
Slurry Yield	2.23	cf/sk	Slurry Yield	1.41	cf/sk
Amount of Mix Water	12.05	gps	Amount of Mix Water	6.67	gps
Pump Time	3:00		Pump Time	2:15	
Compressives			Compressives		
8 hrs @ 80 F		psi	8 hrs @ 80 F	800	psi
24 hrs @ 80 F	250	psi	24 hrs @ 80 F	2150	psi
48 hrs @ 80 F	525	psi	48 hrs @ 80 F	3625	psi

Production Casing:

379 sx Premium Lite High Strength + 0.25 lbs/sk Cello Flake + .2% bwoc CD-32 + 0.65% bwoc FL-62 + 105.4% H2O

Slurry Weight:	12.5	ppg
Slurry Yield	2.02	cf/sk
Amount of Mix Water	11	gps
Pump Time	3:00	
Compressives		
8 hrs @ 140 F		psi
24 hrs @ 140 F	1600	psi
48 hrs @ 140 F	2000	psi