. 🔿	FED STATES T OF THE INTERIOR	FORM APPROVED Budget Bureau No. 1004-0135
RECEIM BUREAU OF LAND MANAGEMENT		Expires: March 31, 1993 5. Lease Designation and Serial No.
		SF-078426
	D REPORTS ON WELLS or to deepen or reentry to a different reservoir.	6. If Indian, Allottee or Tribe Name
1911 LISE WAPPLICATION FOR	PERMIT - " for such proposals	
	IN TRIPLICATE MAR 1 5 19	Unit or CA, Agreement Designation 9 San Juan 29-6 Unit
1. Type of Well Old X Gas Old X Well Old Colors	MAN 1 0 13	8. Well Name and No.
— Well — Well — Other	6 00 (3650)	Thu
2. Name of Operator Phillips Petroleum Company	OHL GOM:	USU 29-6 Unit #60
3. Address and Telephone No.		9. API Well No.
5525 Highway 64, NBU 3004, Farmingt	con, NM 87401 505-599-3454	30-039-07621
4. Location of Well (Footage, Sec., T., R., M., or Survey De		10. Field and Pool, or exploratory Area
Unit H, 1800' FNL & 810' FEL Blanco Mesaverde		
Section 18, T29N, R6W		11. County or Parish, State
		Rio Arriba, NM
CUECK APPROPRIATE POYCE) TO INDICATE MATURE OF MOTIOE REPORT	
12. CHECK APPROPRIATE BOX(s) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA		
TYPE OF SUBMISSION	TYPE OF ACTION	
X Notice of Intent	Abandonment	Change of Plans
The residence of linear	Recompletion	New Construction
Subsequent Report		
	Plugging Back	Non-Routine Fracturing
Final Abandonment Notice	Casing Repair	Water Shut-Off
	Altering Casing	Conversion to Injection
	X Other <u>Add pay and stimulate</u>	Dispose Water (Note: Report results of multiple completion on Well
		Completion or Recompletion Report and Log form.)
	pertinent details, and give pertinent dates, including estimated date of star ical depths for all markers and zones pertinent to this work.)*	ting any proposed work. If well is directionally drilled.
MIRU. ND WH & NU BOPs. POOH w/production tubing. Isolate existing Mesaverde perfs with bridge plug. PT casing. If casing fails test - isolate failure. Remediate with cement.		
If well records indicate no cement across the Lewis Shale interval, it may be necessary to run a casing		
bond long (CBL). Shoot squeeze holes in casing and pump sufficient volumes of cement to cover and		
isolate the Lewis Shale.		
Perforate and stimulate the Lewis Shale (perfs to be determined after logs are run). Retrieve bridge plug and run production tubing. Flow test the Lewis Shale.		
A workover pit may be required.		
A workover pit may be required.		
14. I hereby certify that the foregoing is true and corpect	/	
	Regulatory Assistant	Date3/9/99
)"	Date
(This space for Federal or State office use) Approved by Chris Hamadan Title Attura Team Load - 3/12/199		
Approved by Chy thereadan Title Atting Teans Lead Date 3/12/89 Conditions of approval, if any:		
Conductors of approval, it any,	•	
	knowingly and willfully to make to any department or agency of the Unit	ed States any false, fictitious or fraudulent statements
or representations as to any matter within its jurisdiction.		

(E)