

NO. OF COPIES RECEIVED	5
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	3

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL <input type="checkbox"/> WELL GAS <input type="checkbox"/> WELL OTHER <input checked="" type="checkbox"/> ABANDON WELL	7. Unit Agreement Name
2. Name of Operator MINTS-KERASTON c/o BLOOMFIELD OIL FIELD SERVICE CO.	8. Farm or Lease Name MASDEN-SELBY
3. Address of Operator P.O. BOX 1641 BLOOMFIELD, NEW MEXICO 87413	9. Well No. 2
4. Location of Well UNIT LETTER 1000 FEET FROM THE NL LINE AND 885 FEET FROM E L THE 28 LINE, SECTION 29 N TOWNSHIP 11 W RANGE 11 W NMPM.	10. Field and Pool, or Wildcat
15. Elevation (Show whether DF, RT, GR, etc.)	12. County SAN JUAN

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input checked="" type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Move in and rig up. Re-enter old hole if open. Run 3 3/4" bit on 2 3/8" tubing and clean out to 1702'. Mix and spot 35 sacks cement. Wait on cement 6 to 8 hrs. Cut and pull 5 1/2" csg. from below 500' or perforate four holes in csg. at 500'. Spot 35 sacks cement at 500', if csg is not pulled, squeeze cement up back side of casing to get 100' of fill or more. Spot 25 sacks cement in same manner at 200' to give 100' fill-up on back side or 100' fill-up in open hole if casing is pulled. Clean and level location.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Jack Huff TITLE V-PRES. DATE 5/5/78

APPROVED BY AK Kendrick TITLE DATE

CONDITIONS OF APPROVAL, IF ANY: