



P. O. BOX 1058
BLOOMFIELD, N. M. 87413
505-632-3392

RECEIVED
OCT 15 1986
OIL CON. DIV.
DIST. 3

October 3, 1986

Invoice # D 4301

New Mexico Oil Conservation Commission
District Office III
1000 Rio Brazos
Aztec, New Mexico 87410

LOCATION: Ted White # 78

Contract #8-75-05

09/05/86 Rig up wire line truck and go in hole with 1 sinker bar and collar locator. Tagged bottom at 978'. Pull tools out of hole and while wire line people made up a 4 shot perforator gun we tied Woodco's cementing truck on well and pressure tested casing, pump into well at 1/2 BBL. per minute at 300 psi. Went in hole with perforators 4 shots and perforated 4 holes at 950'. Hook Woodco back to well and could pump into well at 3/4 BBL's per minute at same pressure, 300 psi. Shut down.

09/06/86 Drive to location, weld 2" outlet on to 8" casing, knock hole in casing to check for any pressure, maybe 10 psi. Rig up truck to run 1" endless tubing. Run 950' of endless tubing, loaded tubing with water and mixed 11 sacks Class C cement with 3%CaCl, pumped cement away, displaced 1" tubing and pulled tubing. Wait on cement 3 hours. Go in hole with wire line and tag cement at 972', 6' of cement fill. Shoot 2 holes at 600' and rig down wire line truck. Mix 130 sacks Class C 3%CaCl cement and pump in 5 1/2" casing, mix 40 more sacks and squeeze up behind 5 1/2", inside 8" surface pipe to surface, shot 8" in and squeeze 10 sacks cement under 350 psi to where ever the well would take cement. Shut well in under pressure and shut down.

AS PER BID-----	\$14,350.00

5.25% NM Tax	\$14,350.00 753.37
Total	\$15,103.37
Less Discount	\$14,348.44

THANK YOU.