

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

Santa Fe 079003

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR
Blackwood & Nichols Company

3. ADDRESS OF OPERATOR
P.O. Box 1237, Durango, Colorado 81301

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

770' F/SL - 1790' F/EL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6283' GL

7. UNIT AGREEMENT NAME
Northeast Blanco Unit Agr
No. 1, Section 929

8. FARM OR LEASE NAME
Northeast Blanco Unit

9. WELL NO.

28

10. FIELD AND POOL, OR WILDCAT

Blanco Mesaverde

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 34, 31N, 7W

12. COUNTY OR PARISH
Rio Arriba

13. STATE
New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other) Rework well to increase production X

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

REPAIRING WELL
ALTERING CASING
ABANDONMENT*

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Pull 2-3/8" tubing, set retrievable bridge plug at 5200' in 5 1/2" casing. Test 5 1/2" casing for leaks, repair if necessary. Recover bridge plug, clean out with gas to approximately 5600'. Run 4" flush joint liner and cement, perforate the Mesaverde Zones and sand-water fracture in two stages. Rerun 2-3/8" tubing and repotential.

18. I hereby certify that the foregoing is true and correct

SIGNED Lasso Loos TITLE District Manager

DATE 10-22-75

(This space for Federal or State office use)

APPROVED BY
CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

*See Instructions on Reverse Side

St.