

| | | | |
|--|---|--|--|
| | | | |
| | | | |
| | X | | |
| | | | |

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Budget Bureau No. 42-R359.4.
Approval expires 12-31-60.

Indian Agency Navajo Indian
Window Reek, Arizona

Allottee _____
Lessee No. Navajo Tribal
Contract 1-149-Ind-7653

SUNDRY NOTICES AND REPORTS ON WELLS

| | | |
|---|--|---|
| NOTICE OF INTENTION TO DRILL | SUBSEQUENT REPORT OF WATER SHUT-OFF | |
| NOTICE OF INTENTION TO CHANGE PLANS | SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING | |
| NOTICE OF INTENTION TO TEST WATER SHUT-OFF | SUBSEQUENT REPORT OF ALTERING CASING | |
| NOTICE OF INTENTION TO REDRILL OR REPAIR WELL | SUBSEQUENT REPORT OF REDRILLING OR REPAIR | |
| NOTICE OF INTENTION TO SHOOT OR ACIDIZE | SUBSEQUENT REPORT OF ABANDONMENT | X |
| NOTICE OF INTENTION TO PULL OR ALTER CASING | SUPPLEMENTARY WELL HISTORY | |
| NOTICE OF INTENTION TO ABANDON WELL | | |

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

November 6, 19 57

Well No. 1 is located 1980 ft. from S line and 1980 ft. from W line of sec. 1
NE SW Section 1 T-30-N R-17-W N M P M
(4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Wildcat San Juan County New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 5305 ft. 5298 GL

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Total Depth 1716'

Set cement plugs as follows:-: From 1500' to 1300' w/62 sax
From 950' to 800' w/46
In surface casing w/46



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Ken Blackford

Address P. O. Box 1527

Farmington, New Mexico

By Ken Blackford

Title Operator