

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT

## Sundry Notices and Reports on Wells

1. Type of Well  
GAS

**RECEIVED**  
OCT 29 1992

**OIL CON. DIV.**  
**DIST. 3**

2. Name of Operator  
Meridian Oil Inc.

3. Address & Phone No. of Operator  
PO Box 4289, Farmington, NM 87499 (505) 326-9700

4. Location of Well, Footage, Sec., T, R, M  
820'FNL, 895'FEL Sec.12, T-30-N, R-9-W, NMPM

5. Lease Number  
SF-078439
6. If Indian, All. or  
Tribe Name
7. Unit Agreement Name
8. Well Name & Number  
Johnston Federal #24
9. API Well No.  
30-045-27348
10. Field and Pool  
Basin Frt Coal
11. County and State  
San Juan Co, NM

12. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OTHER DATA

## Type of Submission

## Type of Action

- |  |  |  |
|--|--|--|
| <input checked="" type="checkbox"/> Notice of Intent | <input type="checkbox"/> Abandonment                           | <input type="checkbox"/> Change of Plans         |
| <input type="checkbox"/> Subsequent Report           | <input type="checkbox"/> Recompletion                          | <input type="checkbox"/> New Construction        |
| <input type="checkbox"/> Final Abandonment           | <input type="checkbox"/> Plugging Back                         | <input type="checkbox"/> Non-Routine Fracturing  |
|  | <input type="checkbox"/> Casing Repair                         | <input type="checkbox"/> Water Shut off          |
|  | <input type="checkbox"/> Altering Casing                       | <input type="checkbox"/> Conversion to Injection |
|  | <input checked="" type="checkbox"/> Other - Sidetrack Workover |  |

13. Describe Proposed or Completed Operations

It is intended to sidetrack this well in the following manner:

MOL&RU. A balanced cement plug will be set in the existing 7" casing.

A cast iron bridge plug (CIBP) will be set using a wireline and casing collar locator (CCL) @ approximately 2449'.

A whipstock assembly will be set on top of the CIBP. A window will be cut in the existing 7" casing.

Following clean up of the window, a 6 1/4" hole will be drilled with gelled water approximately 50'. At this point, compressors/boosters will be used to unload the hole with air mist. Total depth is planned at approximately 2705'.

A standard Fruitland Coal open hole completion is planned.

14. I hereby certify that the foregoing is true and correct.

Signed [Signature] (GL) Title Regulatory Affairs Date 9/24/92

(This space for Federal or State Office use)

APPROVED BY \_\_\_\_\_ Title \_\_\_\_\_

CONDITION OF APPROVAL, if any:

**APPROVED**

OCT 29 1992

AREA MANAGER

NMOC