

BHP - LAPLATA DWW #1 (WATER WELL) AFE# 86-01-104 1605' FSL & 1305' FEL NE SE SECTION 23, T32N-R13W SAN JUAN COUNTY, NEW MEXICO (PTD 7500') (BHP WI 100% UTAH INTERNATIONAL TO REIMBURSE 100% OF ALL COSTS) (FR 1-17-86) SPUD DATE 1-16-86, G.L. 6002' K.B. 6014' DL# 29-0494 ARAPAHOE RIG #4 DHC:
\$380,900. CC: \$407,840

2-27-86 T.D. 7219' LD DP. TOOH w/DST #2. Repair flowline. TIH w/bit #16. Circ. Blow well down. Rec 150 bbl water. TOOH. Run Gearhart 1ES log from 7219' to 6895'. Ran GR Sonic log from 7219' to 6895'. Pickup slotted liner & TIH w/same. Hung liner @ 7218' w/top of liner @ 6862'. Baker Model "A" simplex liner hanger. LD DP. DST #2 6910' to 7219'. Times: 10-60-60-180. 1st opening strong blow increased to 3 psig. 2nd opening 7" increasing to 25" in 15 min & decreased to 6" in 45 min. Rec 3200' water. IFP 244-347, ISIP 2104, FFP 439-1316, FSIP 2316. DFS 41. DC \$17,414. TAC \$533,949.

BHP - LAPLATA DWW #1 (WATER WELL) AFE# 86-01-104 1605' FSL & 1305' FEL NE SE SECTION 23, T32N-R13W SAN JUAN COUNTY, NEW MEXICO (PTD 7500') (BHP WI 100% UTAH INTERNATIONAL TO REIMBURSE 100% OF ALL COSTS) (FR 1-17-86) SPUD DATE 1-16-86, G.L. 6002' K.B. 6014' DL# 29-0494 ARAPAHOE RIG #4 DHC:
\$380,900. CC: \$407,840

2-28-86 T.D. 7219' Tear down. W.O.C.T. LD DP, DC's, Kelly etc. Set out BOP & nipple up flange w/central valve on wellhead. Clean mud tanks. Rig released @ 2:00 P.M. 2-27-86. Installed swage collar, & 2" valve on flange. DFS 42. DC \$5074. TAC \$539,023.

BHP - LAPLATA DWW #1 (WATER WELL) AFE# 86-01-104 1605' FSL & 1305' FEL NE SE SECTION 23, T32N-R13W SAN JUAN COUNTY, NEW MEXICO (PTD 7500') (BHP WI 100% UTAH INTERNATIONAL TO REIMBURSE 100% OF ALL COSTS) (FR 1-17-86) SPUD DATE 1-16-86, G.L. 6002' K.B. 6014' DL# 29-0494 ARAPAHOE RIG #4 DHC:
\$380,900. CC: \$407,840

3-1-86 thru 3-3-86 T.D. 7219' W.O.C.T.

BHP - LAPLATA DWW #1 (WATER WELL) AFE# 86-01-104 1605' FSL & 1305' FEL NE SE SECTION 23, T32N-R13W SAN JUAN COUNTY, NEW MEXICO (PTD 7500') (BHP WI 100% UTAH INTERNATIONAL TO REIMBURSE 100% OF ALL COSTS) (FR 1-17-86) SPUD DATE 1-16-86, G.L. 6002' K.B. 6014' DL# 29-0494 ARAPAHOE RIG #4 DHC:
\$380,900. CC: \$407,840

3-4-86 T.D. 7219' W.O.C.T.

BHP - LAPLATA DWW #1 (WATER WELL) AFE# 86-01-104 1605' FSL & 1305' FEL NE SE SECTION 23, T32N-R13W SAN JUAN COUNTY, NEW MEXICO (PTD 7500') (BHP WI 100% UTAH INTERNATIONAL TO REIMBURSE 100% OF ALL COSTS) (FR 1-17-86) SPUD DATE 1-16-86, G.L. 6002' K.B. 6014' DL# 29-0494 ARAPAHOE RIG #4 DHC:
\$380,900. CC: \$407,840

3-5-86 T.D. 7219' Perfs 7008'-7204'. MI RUSU. Unload and tally tbq. RU loggers. Tagged static fluid level @ 493' from surface. SDFN. DC \$1421. TCC \$1421. TAC \$540,444.

BHP - LAPLATA DWW #1 (WATER WELL) AFE# 86-01-104 1605' FSL & 1305' FEL NE SE SECTION 23, T32N-R13W SAN JUAN COUNTY, NEW MEXICO (PTD 7500') (BHP WI 100% UTAH INTERNATIONAL TO REIMBURSE 100% OF ALL COSTS) (FR 1-17-86) SPUD DATE 1-16-86, G.L. 6002' K.B. 6014' DL# 29-0494 ARAPAHOE RIG #4 DHC:
\$380,900. CC: \$407,840

3-6-86 T.D. 7219' Perfs 7008'-7204'. PU 222 jts 2-7/8" tbq. TIH. Set tubing @ 6864' S.N. 6823'. RU swab. I.F.L. 250'. Made 7 runs in three hours. Rec'd 93 BW. F.F.L. 1820'. 7:30 A.M. I.F.L. 951'. DC \$2130. TCC \$3551. TAC \$542,574.