

BHP - LAPLATA DWW #1 (WATER WELL) AFE# 86-01-104 1605' FSL & 1305' FEL NE SE SECTION 23, T32N-R13W SAN JUAN COUNTY, NEW MEXICO (PTD 7500') (BHP WI 100% UTAH INTERNATIONAL TO REIMBURSE 100% OF ALL COSTS) (FR 1-17-86) SPUD DATE 1-16-86, G.L. 6002' K.B. 6014' DL# 29-0494 DHC: \$380,900. CC: \$407,840

3-15-86 thru 3-17-86 T.D. 7219' Perfs 7008'-7204'. Pulled pressure recorders @ 10:30 A.M.. TOOH w/tbg. PU hydrastatic boiler and 14 jts 2-3/8" tbg. TIH and tagged up @ 7217'. TOOH. Rec'd 2' small rocks and gravel. SDFN & weekend. DC \$2576. TCC \$15,842. TAC \$556,895.

BHP - LAPLATA DWW #1 (WATER WELL) AFE# 86-01-104 1605' FSL & 1305' FEL NE SE SECTION 23, T32N-R13W SAN JUAN COUNTY, NEW MEXICO (PTD 7500') (BHP WI 100% UTAH INTERNATIONAL TO REIMBURSE 100% OF ALL COSTS) (FR 1-17-86) SPUD DATE 1-16-86, G.L. 6002' K.B. 6014' DL# 29-0494 DHC: \$380,900. CC: \$407,840

3-18-86 T.D. 7219' Perfs 7008'-7204'. TIH w/222 jts 2-7/8" tbg to 6864'. S.N. @ 6823'. RU swab. I.F.L. 250'. Made 17 runs in 5-1/2 hrs. Rec'd 131 BW. F.F.L. 2500'. DC \$1329. TCC \$17,171. TAC \$558,224.

BHP - LAPLATA DWW #1 (WATER WELL) AFE# 86-01-104 1605' FSL & 1305' FEL NE SE SECTION 23, T32N-R13W SAN JUAN COUNTY, NEW MEXICO (PTD 7500') (BHP WI 100% UTAH INTERNATIONAL TO REIMBURSE 100% OF ALL COSTS) (FR 1-17-86) SPUD DATE 1-16-86, G.L. 6002' K.B. 6014' DL# 29-0494 DHC: \$380,900. CC: \$407,840

3-19-86 T.D. 7219' Perfs 7008'-7204'. I.F.L. 1330'. Made 33 swab runs. Rec'd 233 BW in 11 hrs. F.F.L. 4600'. DC \$2523. TCC \$19,694. TAC \$560,747.

BHP - LAPLATA DWW #1 (WATER WELL) AFE# 86-01-104 1605' FSL & 1305' FEL NE SE SECTION 23, T32N-R13W SAN JUAN COUNTY, NEW MEXICO (PTD 7500') (BHP WI 100% UTAH INTERNATIONAL TO REIMBURSE 100% OF ALL COSTS) (FR 1-17-86) SPUD DATE 1-16-86, G.L. 6002' K.B. 6014' DL# 29-0494 DHC: \$380,900. CC: \$407,840

3-20-86 T.D. 7219' Perfs 7008'-7204'. I.F.L. 2251'. Made 26 runs in 11 hrs. Rec'd 203 BW. F.F.L. 5000'. DC \$1962. TCC \$21,656. TAC \$562,709.

BHP - LAPLATA DWW #1 (WATER WELL) AFE# 86-01-104 1605' FSL & 1305' FEL NE SE SECTION 23, T32N-R13W SAN JUAN COUNTY, NEW MEXICO (PTD 7500') (BHP WI 100% UTAH INTERNATIONAL TO REIMBURSE 100% OF ALL COSTS) (FR 1-17-86) SPUD DATE 1-16-86, G.L. 6002' K.B. 6014' DL# 29-0494 DHC: \$380,900. CC: \$407,840

3-20-86 T.D. 7219' Perfs 7008'-7204'. I.F.L. 2223'. Made 33 swab runs in 11 hrs. Rec'd 217 BW. F.F.L. 4900'. DC \$2088. TCC \$23,744. TAC \$564,797.

BHP - LAPLATA DWW #1 (WATER WELL) AFE# 86-01-104 1605' FSL & 1305' FEL NE SE SECTION 23, T32N-R13W SAN JUAN COUNTY, NEW MEXICO (PTD 7500') (BHP WI 100% UTAH INTERNATIONAL TO REIMBURSE 100% OF ALL COSTS) (FR 1-17-86) SPUD DATE 1-16-86, G.L. 6002' K.B. 6014' DL# 29-0494 DHC: \$380,900. CC: \$407,840

3-22-86 T.D. 7219' Perfs 7008'-7204'. I.F.L. 2247'. Made 31 swab runs in 6-1/2 hrs. Rec'd 151 BW. F.F.L. 4600'. TOOH. SDFN. DC \$1819. TCC \$25,563. TAC \$566,616.

3-23-86 T.D. 7219' Perfs 7008'-7204'. PU Baker liner retrieving tool. TIH to 6862'. Attempted to screw into liner and backed off tubing. Stab back into tubing. TOOH w/tbg and tool. LD. ND BOPE NU wellhead. RD MOCT. DC \$1863. TCC \$27,426. TAC \$568,479.