

DASS OIL WELL SERVICING INCORPORATED

Conoco, Inc.
M.C.A. Unit #297

- 11/09/94 Move in, rig up, shut down.
11/10/94 Put on BOP, pick up 2 3/8 tubing, tally in hole with retrievable bridge plug tool, unset retrievable bridge plug, pull out of hole, shut down.
11/11/94 Run cement retainer, set at 3590', circulate mud, pump 50 sacks cement under retainer, spot 8 sacks on top, pull tubing, perforate well at 700', good circulation, pump 140 sacks, down 5 1/2 up 8 5/8 to surface, cut off wellhead, put in marker, fill cellar, rig down move off,

Class "C" Cement
Mud 25 lb. Salt Gel per bbl.

OK By Andy Cortez - B.L.M.

Total cost to plug well: \$9,023.00

505-392-6591 • P.O. BOX 2545 • HOBBS, NEW MEXICO 88241

LOCATIONS

HOBBS, NEW MEXICO (505) 392-6591
ANDREWS, TEXAS (815) 523-4420

ELNICE, NEW MEXICO (505) 394-2557
MIDLAND, TEXAS (815) 685-8555