

(SUBMIT IN TRIPLICATE)
UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office Las Cruces
Lease No. 092096 (a)
Unit N.M.P.U.

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	<input type="checkbox"/>
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....	<input type="checkbox"/>
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF REDRILLING OR REPAIR.....	<input type="checkbox"/>
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....	<input type="checkbox"/>
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....	<input type="checkbox"/>
NOTICE OF INTENTION TO ABANDON WELL.....		<input type="checkbox"/>

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

A. E. Incident 1-87 No. 3-2 Notbo, New Mexico October 26, 19 40

Well No. 3-2 is located 100 ft. from N line and 1650 ft. from W line of sec. 27

37 (1/4 Sec. and Sec. No.) 21 S (Twp.) 37 S (Range) W (Meridian)
Notbo (Field) Las (County or Subdivision) New Mexico (State or Territory)

The elevation of the derrick floor above sea level is 2415 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Set 7 1/2" casing at 2877 and cemented with 1200 sacks cement. Total depth of hole 2880 ft. Run. Plug down at 1875 A.M. 12-28-40. Set cement lined pipe 1200 by Temperature Survey. Perforated one 1/2" hole at 1877 and cemented cement plug. Cemented perforations below 7 1/2" casing with 1200 sacks cement. Set cement lined pipe 1200 by Temperature Survey.

On 12-28-40, after 48 hours run, drilled out cement plug at 1877 and pressure tested casing with 1200 for 30 minutes. Final pressure 1170. Found top of lower cement plug at 2877. Drilled out cement plug and tested casing with 1200 for 30 minutes. Final pressure 1170.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Continental Oil Company

Address Box 60

Notbo, New Mexico

By E. L. Shapiro

Title District Superintendent

