

Submit 1 Copy To Appropriate District
OfficeDistrict I

1625 N. French Dr., Hobbs, NM 88240

District II

1301 W. Grand Ave., Artesia, NM 88210

District III

1000 Rio Brazos Rd., Aztec, NM 87410

District IV

1220 S. St. Francis Dr., Santa Fe, NM

87505

State of New Mexico
Energy, Minerals and Natural ResourcesOIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

Form C-103

October 13, 2009

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)		WELL API NO. 30-025-52423
1. Type of Well: Oil Well ☒ Gas Well ☐ Other ☐		5. Indicate Type of Lease STATE ☒ FEE ☐
2. Name of Operator COG Operating LLC		6. State Oil & Gas Lease No.
3. Address of Operator 2208 W. Main Street, Artesia, NM 88210		7. Lease Name or Unit Agreement Name Eata Fajita State Com
4. Well Location Unit Letter <u>P</u> : <u>630</u> feet from the <u>South</u> line and <u>780</u> feet from the <u>East</u> line Section <u>8</u> Township <u>24S</u> Range <u>33E</u> NMPM <u>Lea</u> County		8. Well Number 601H
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3602.3' GR		9. OGRID Number 229137
		10. Pool name or Wildcat Triple X; Bobe Spring, West

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐

OTHER:

☒ Potash Casing Changes

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☐

OTHER:

☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

COG Operating LLC respectfully requests approval for the following changes to the original approved APD.

Casing Changes: See attached.

Spud Date:

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Mayte Reyes TITLE: Senior Regulatory Coordinator DATE: 9/23/2024Type or print name: Mayte Reyes E-mail address: mayte.x.reyes@cop.com PHONE: (575) 748-6945**For State Use Only**

APPROVED BY: _____ TITLE _____ DATE _____

Conditions of Approval (if any): _____

Eata Fajita State Com #601H

Casing and Cement

<u>String</u>	<u>Hole Size</u>	<u>Csg OD</u>	<u>PPF</u>	<u>Depth</u>	<u>Sx Cement</u>	<u>TOC</u>
Surface	17-1/2"	13-3/8"	54.5#	1,550'	990	0'
Intermediate 1	12-1/4"	10-3/4" SC	45.5#	5,040'	1,320	0'
Intermediate 2	9-7/8" x 8-3/4"	7-5/8"	29.7#	11,600'	330	7,700'
Production	6-3/4"	5-1/2"	23.0#	22,528'	880	9,600'

Well Plan

Drill 17-1/2" hole to ~1,550' with fresh water. Run 13-3/8" 54.5# J-55 BTC casing to TD and cement to surface in one stage (preset).

Drill 12-1/4" hole to 5,040' (min. 100' below base of Salt) with fully saturated brine. Run 10-3/4" 45.5# J-55 BTC-SC casing to TD and cement to surface in one stage (minimum 50% annular excess will be pumped).

Drill 9-7/8" x 8-3/4" vertical hole (taper at ~8,000') to ~11,600' with cut brine. Run 7-5/8" 29.7# L80-ICY BTC (0'-8,000') / P110-ICY W513 (8,000'-11,600') casing to TD and cement to **Top Brushy Canyon at 7,700'** in one stage (leaving Delaware Mountain group open as relief valve).

Drill 6-3/4" curve and lateral to ~22,528' with OBM. Run 5-1/2" 23# P110-CY TXP BTC (0'-11,400') / P110-CY W441 (11,400'-22,528') casing to TD and cement to 9,600' in one stage.

Well Control

BOP/BOPE will be tested by an independent service company to 250 psi low and the high pressure indicated below per 43 CFR Part 3170 Subpart 3172 requirements. The System may be upgraded to a higher pressure but still tested to the working pressure below. If the system is upgraded all the components installed will be functional and tested. After setting 13-3/8" casing and installing 10,000 psi casing head, NU 13-5/8" Cameron BOP. Test casing to 1500 psi, annular to 2500 psi and other BOP equipment to 10,000 psi.

<u>Type</u>	<u>Working Pressure</u>	<u>Test Pressure</u>	<u>Manufacture</u>
Double Ram	10,000 psi	10,000 psi	Cameron

A variance is requested for the use of BOPE break testing on intermediate skids (in accordance with the 30-day full BOPE test requirements).

Potash Consideration

Potash well archetype: 4-String Design Open 1st Int x 2nd Int Annulus w/ ICP 2 below relief zone (Figure D). Sundry aims to comply with R-111-Q as passed on 5/10/2024.

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
<https://www.emnrd.nm.gov/oed/contact-us>

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

CONDITIONS

Action 402669

CONDITIONS

Operator: COG PRODUCTION, LLC 600 W. Illinois Ave Midland, TX 79701	OGRID: 217955
	Action Number: 402669
	Action Type: [C-103] NOI Change of Plans (C-103A)

CONDITIONS

Created By	Condition	Condition Date
pkautz	If cement is not circulated to surface during cementing operations, a Cement Bond Log (CBL) is required.	11/13/2024
pkautz	WHEN PERFORMING A BRADENHEAD CEMENT JOB A CBL MUST BE RUN BEFORE AND AFTER THE BRADENEAD CEMENT JOB.	11/13/2024
pkautz	MUST COMPLY WITH ALL REQUIREMENTS OF R-111-Q	11/13/2024