

Bravo Dome Carbon Dioxide Gas Unit 18 31 29 1 G

Tubb Perforated Interval (2050' – 2090')

30-021-20466

Treatment Summary

Start Time	30-Aug-11 09:53:22	
End Time	30-Aug-11 11:51:10	
Pump Time	24.95	min
Max Treating Pressure	2974	psi
Avg Treating Pressure	1668	psi
Clean Volume	11945	gal
Max Slurry Rate	27.9	bpm
Avg Slurry Rate	14.0	bpm
Max CO2 Rate	35.6	bpm
Avg CO2 Rate	14.1	bpm
Max WH Rate	48.4	bpm
Avg WH Rate	26.9	bpm
WH Volume	25700	gal
Max Proppant Concentration	10.21	lb/gal
Proppant Mass Pumped	464.38	100*lb
Proppant in Wellbore	104.73	100*lb
Load to Recover	11945	gal
CO2 Mass Downhole	63	ton
CO2 Mass Cooldown	6	ton