

DISTRICT I

P.O. Box 1980, Hobbs, NM 88240

DISTRICT II

P.O. Drawer DD, Artesia, NM 88210

DISTRICT III

1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088

Santa Fe, New Mexico 87504-2088

WELL API NO.

30-021-20133

5. Indicate Type of Lease

STATE ☐

FEE ☐

6. State Oil & Gas Lease No.

7. Lease Name or Unit Agreement Name

BRAVO DOME CO2 GAS UNIT

8. Well No.

1933-091J

9. Pool name or Wildcat

BRAVO DOME CO2 GAS UNIT

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A  
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"  
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well

OR WELL ☐

GAS  
WELL ☐

OTHER

CO2

2. Name of Operator

AMOCO PRODUCTION COMPANY

3. Address of Operator

P.O. Box 303, AMISTAD, NEW MEXICO 88410

4. Well Location

Unit Letter J : 1980 Feet From The SOUTH Line and 1980 Feet From The EAST Line  
Section 8 Township 19N Range 33E NMPM UNION County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)  
4968 GL

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☒

TEMPORARILY ABANDON ☐

CHANGE PLANS ☐

PULL OR ALTER CASING ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐

ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐

PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☐

OTHER: ☐

12. Describe Proposed or Completed Operations  
SEE RULE 1103.

(Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work)

MIRU plugging unit. Kill well as necessary with fresh water. Nipple up BOP. Release Guiberson Uni 6 packer. Lay down production tubing, packer, tailpipe. Run and set with wireline a CIBP @ 2402'. Pressure test casing to 500 psi. Cap CIBP with 50 feet of cement. Run 2-3/8" tubing to just above cement cap on CIBP. Displace casing with 9.5# gelled brine water. Pull tubing to 2000'. Pump 10 sacks cement. Displace cement from tubing with 9.5# gelled brine water. Pull tubing to a depth plus or minus 30 feet. Fill top of casing with cement. Pull final joint of tubing from the well. Check surface casing for pressure. Cut off surface casing head. Weld steel plate on top of casing and install PXA marker. RD plugging unit. Remove well panels. Cut service unit anchors off 1' below ground level. Clean location.

cc: rest @ perts

\*cement @ perts

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

TITLE

Operations Specialist

DATE

10/27/97

TYPE OR PRINT NAME

B. E. Prichard

TELEPHONE NO.

(505) 374-3053

(This space for State Use)

APPROVED BY

TITLE

DATE

11/7/97

CONDITIONS OF APPROVAL, IF ANY: