

Permit Comments

Operator: DEVON ENERGY PRODUCTION COMPANY, LP , 6137

Well: RIFLEMAN 5 #004

30 - 015 - 34070

User Name	Comment	Comment Date
ADAMSN	A 2000 psi annular BOP will be NU on the 20 casing and tested to 1200 psi with the rig pump. A 5000 psi BOP stack will be NU on the 9 5/8 casing and tested to 5000 psi with an independent tester as per Onshore Order Number 2. The stack will consist of a rotating head, annular BOP and a double ram BOP.	3/31/2005
ADAMSN	Depth to ground water is 100 feet or more. Well is not in a wellhead protection area. Distance to surface water is 1000 feet or more. An H2S plan will be mailed.	3/31/2005