

30-015-39589

NRIG

Daily Wellbore Schematics Report


1

ID: 30-015-39589

Well Name: SHERMAN 4 FEE #1

Event#: 2.00

Report Dates: 11/11/2012



PIPE SPECIFICATION

STRING NAME	SECTION NAME	JOINT COUNT	START DEPTH	END DEPTH	LENGTH	OD SIZE	ID SIZE	WT GRDNT	GRD	CONN
SURFACE	GUIDE SHOE		1224.95	1226.00	1.05	10.63	8.75		J55	LTC
SURFACE	CASING	1	1181.01	1224.95	43.94	9.63	8.84	40.0	J55	LTC
SURFACE	FLOAT COLLAR		1179.41	1181.01	1.60	10.63	8.75		J55	LTC
SURFACE	CASING	27	-3.10	1179.41	1182.51	9.63	8.84	40.0	J55	LTC
PRODUCTION	GUIDE SHOE		4343.09	4345.00	1.91	7.00		26.0	L80	LTC
PRODUCTION	CASING	1	4297.65	4343.09	45.44	7.00	6.28	26.0	L80	LTC
PRODUCTION	FLOAT COLLAR		4295.66	4297.65	1.99	7.00		26.0	L80	LTC
PRODUCTION	CASING	95	-5.05	4295.66	4300.71	7.00	6.28	26.0	L80	LTC
TUBING	MULE/GUIDE SHOE		4236.02	4256.02	20.00	2.88	2.44	6.5	MULE	8-RD
TUBING	SEAT NIPPLE		4233.83	4236.02	2.19	2.88	0.25	6.5	SEAT	8-RD
TUBING	TUBING	15	3746.00	4233.83	487.83	2.88	2.44	6.5	J-55 TBG	8-RD
TUBING	TUBING ANCHOR		3743.33	3746.00	2.67	7.00	2.44	57.1	TBG	8-RD
TUBING	TUBING	2	3678.28	3743.33	65.05	2.88	2.44	6.5	J-55 TBG	8-RD
TUBING	MARKER JOINT		3676.09	3678.28	2.19	2.88	2.44	6.5	J-55 MJ	8-RD
TUBING	TUBING	113	12.00	3676.09	3664.09	2.88	2.44	6.5	J-55 TBG	8-RD
TUBING	KB CORRECTION		0.00	12.00	12.00					

CEMENTING

STRING NAME	STAGE #	LEAD TOP (est) (ft)	LEAD TOP (ver) (ft)	TAIL TOP (est) (ft)	TAIL TOP (ver) (ft)
SURFACE	1	0.0	0.0	0.0	0.0
SURFACE	2				
PRODUCTION	1	0.0	0.0		

BHA STRING

DRILL EQUIP CODE	DESCRIPTION	LENGTH	OD SIZE	ID SIZE
------------------	-------------	--------	---------	---------

PERFORATION

ZONE	JOB REPORT DATE	ZONE NAME	TOP DEPTH	BOTTOM DEPTH	HOLE SIZE	PEN SIZE	SQUEEZED
1	11/02/2012	BLINEBRY	3910.00	4030.00	0.25	18.50	N