


Apache Corporation
303 Veterans Airpark Lane, #3000
Midland, TX 79705

API # 30-01541989

Tony Federal #48D
Eddy County, New Mexico


Sec 18 T17S R31E 1650 FSL 800 FWL - Surface location
Sec 18 T17S R31E 1650 FSL 990 FWL Bottom hole


236	2.36	0.50	0.88	2.07	2.07
335	0.99	0.10	0.18	0.17	2.24



Archie Brown - General Manager

The attached instrument was acknowledged before me on the 5th day of May, 2014 by
Archie Brown - General Manager, CapStar Drilling, Inc.


Notary Public





Apache Corporation

Eddy County, NM (NAD27 NME)

Tony Federal

#48

WB1/Job #1410652

Survey: Phoenix MWD Survey

Survey Report

16 May, 2014





Survey Report



Company: Apache Corporation
Project: Eddy County, NM (NAD27 NME)
Site: Tony Federal
Well: #48
Wellbore: WB1/Job #1410652
Design: Surveys (Capstar 118)

Local Co-ordinate Reference: Well #48
TVD Reference: KB @ 3771.00usft (Capstar 118)
MD Reference: KB @ 3771.00usft (Capstar 118)
North Reference: Grid
Survey Calculation Method: Minimum Curvature
Database: GCR DB v5000

Project: Eddy County, NM (NAD27 NME)

Map System: US State Plane 1927 (Exact solution)
Geo Datum: NAD 1927 (NADCON CONUS)
Map Zone: New Mexico East 3001

System Datum: Mean Sea Level

Site: Tony Federal

Site Position:
From: Map
Position Uncertainty: 0.00 usft

Northing: 666,516.20 usft
Easting: 628,898.80 usft
Slot Radius: 13-3/16 "

Latitude: 32° 49' 53.88921 N
Longitude: 103° 54' 49.29675 W
Grid Convergence: 0.23 °

Well: #48

Well Position +N/-S 0.00 usft
+E/-W 0.00 usft
Position Uncertainty 0.00 usft

Northing: 666,516.20 usft
Easting: 628,898.80 usft
Wellhead Elevation: usft

Latitude: 32° 49' 53.88921 N
Longitude: 103° 54' 49.29675 W
Ground Level: 3,760.00 usft

Wellbore: WB1/Job #1410652

Magnetics	Model Name	Sample Date	Declination (°)	Dip Angle (°)	Field Strength (nT)
	BGM2013	2014/04/15	7.56	60.61	48,634

Design: Surveys (Capstar 118)

Audit Notes:

Version: 1.0 Phase: ACTUAL Tie On Depth: 0.00

Vertical Section	Depth From (TVD) (usft)	+N/-S (usft)	+E/-W (usft)	Direction (°)
	0.00	0.00	0.00	89.67

Survey Program: Date 2014/05/16

From (usft)	To (usft)	Survey (Wellbore)	Tool Name	Description
371.02	6,416.00	Phoenix MWD Survey (WB1/Job #141065	MWD	MWD - Standard



Survey Report



Company: Apache Corporation
Project: Eddy County, NM (NAD27 NME)
Site: Tony Federal
Well: #48
Wellbore: WB1/Job #1410652
Design: Surveys (Capstar 118)

Local Co-ordinate Reference: Well #48
TVD Reference: KB @ 3771.00usft (Capstar 118)
MD Reference: KB @ 3771.00usft (Capstar 118)
North Reference: Grid
Survey Calculation Method: Minimum Curvature
Database: GCR DB v5000

Survey											
MD (usft)	Inc (°)	Azi (azimuth) (°)	TVDSS (usft)	TVD (usft)	N/S (usft)	E/W (usft)	V. Sec (usft)	DLeg (%/100usft)	Northing (usft)	Easting (usft)	
0.00	0.00	0.00	-3,771.00	0.00	0.00	0.00	0.00	0.00	666,516.20	628,898.80	
371.02	1.20	238.50	-3,400.01	370.99	-2.03	-3.31	-3.32	0.32	666,514.17	628,895.49	
First Phoenix MWD Survey											
400.62	1.40	241.00	-3,370.41	400.59	-2.37	-3.89	-3.91	0.70	666,513.83	628,894.91	
430.23	1.20	218.50	-3,340.81	430.19	-2.79	-4.40	-4.42	1.84	666,513.41	628,894.40	
457.65	1.60	207.60	-3,313.40	457.60	-3.35	-4.76	-4.78	1.75	666,512.85	628,894.04	
487.13	1.60	199.20	-3,283.93	487.07	-4.10	-5.08	-5.11	0.79	666,512.10	628,893.72	
515.33	1.80	199.50	-3,255.74	515.26	-4.89	-5.36	-5.39	0.71	666,511.31	628,893.44	
542.45	1.90	191.40	-3,228.64	542.36	-5.73	-5.59	-5.63	1.03	666,510.47	628,893.21	
573.35	1.10	197.40	-3,197.75	573.25	-6.52	-5.78	-5.82	2.63	666,509.68	628,893.02	
615.79	0.90	184.80	-3,155.32	615.68	-7.24	-5.93	-5.97	0.70	666,508.96	628,892.87	
658.54	0.70	187.90	-3,112.57	658.43	-7.83	-6.00	-6.04	0.48	666,508.37	628,892.80	
701.26	0.70	117.60	-3,069.85	701.15	-8.21	-5.80	-5.85	1.89	666,507.99	628,893.00	
744.05	1.40	92.60	-3,027.07	743.93	-8.36	-5.05	-5.10	1.92	666,507.84	628,893.75	
786.77	1.80	93.70	-2,984.37	786.63	-8.42	-3.86	-3.91	0.94	666,507.78	628,894.94	
829.55	2.10	86.00	-2,941.61	829.39	-8.41	-2.40	-2.45	0.93	666,507.79	628,896.40	
872.29	2.60	88.10	-2,898.91	872.09	-8.33	-0.65	-0.70	1.19	666,507.87	628,898.15	
915.02	2.50	80.70	-2,856.22	914.78	-8.14	1.23	1.19	0.80	666,508.06	628,900.03	
957.77	1.90	80.70	-2,813.50	957.50	-7.88	2.85	2.81	1.40	666,508.32	628,901.65	
1,000.52	2.30	76.80	-2,770.78	1,000.22	-7.57	4.39	4.34	0.99	666,508.63	628,903.19	
1,043.25	1.90	90.90	-2,728.08	1,042.92	-7.38	5.93	5.89	1.52	666,508.82	628,904.73	
1,085.88	1.60	105.70	-2,685.47	1,085.53	-7.56	7.21	7.17	1.27	666,508.64	628,906.01	
1,128.59	1.60	108.10	-2,642.77	1,128.23	-7.90	8.35	8.31	0.16	666,508.30	628,907.15	
1,171.30	1.80	89.50	-2,600.08	1,170.92	-8.08	9.59	9.54	1.37	666,508.12	628,908.39	
1,214.04	2.10	63.80	-2,557.37	1,213.63	-7.73	10.96	10.92	2.14	666,508.47	628,909.76	
1,256.76	2.30	65.60	-2,514.68	1,256.32	-7.03	12.45	12.41	0.50	666,509.17	628,911.25	
1,299.50	2.50	59.60	-2,471.98	1,299.02	-6.20	14.03	14.00	0.75	666,510.00	628,912.83	



Survey Report



Company: Apache Corporation
Project: Eddy County, NM (NAD27 NME)
Site: Tony Federal
Well: #48
Wellbore: WB1/Job #1410652
Design: Surveys (Capstar 118)

Local Co-ordinate Reference: Well #48
TVD Reference: KB @ 3771.00usft (Capstar 118)
MD Reference: KB @ 3771.00usft (Capstar 118)
North Reference: Grid
Survey Calculation Method: Minimum Curvature
Database: GCR DB v5000

Survey											
MD (usft)	Inc (°)	Azi (azimuth) (°)	TVDSS (usft)	TVD (usft)	N/S (usft)	E/W (usft)	V. Sec (usft)	DLeg (°/100usft)	Northing (usft)	Easting (usft)	
1,342.90	2.30	49.00	-2,428.61	1,342.39	-5.15	15.50	15.47	1.12	666,511.05	628,914.30	
1,384.91	1.80	49.40	-2,386.63	1,384.37	-4.17	16.64	16.62	1.19	666,512.03	628,915.44	
1,427.63	1.80	46.20	-2,343.93	1,427.07	-3.27	17.64	17.62	0.24	666,512.93	628,916.44	
1,470.35	1.80	55.70	-2,301.23	1,469.77	-2.43	18.67	18.66	0.70	666,513.77	628,917.47	
1,513.06	1.40	64.90	-2,258.54	1,512.46	-1.83	19.70	19.69	1.11	666,514.37	628,918.50	
1,598.49	1.40	69.40	-2,173.14	1,597.86	-1.02	21.62	21.62	0.13	666,515.18	628,920.42	
1,683.73	1.60	76.80	-2,087.92	1,683.08	-0.38	23.76	23.75	0.33	666,515.82	628,922.56	
1,769.19	1.90	77.90	-2,002.50	1,768.50	0.19	26.30	26.30	0.35	666,516.39	628,925.10	
1,854.66	2.10	93.00	-1,917.09	1,853.91	0.40	29.25	29.25	0.66	666,516.60	628,928.05	
1,897.36	2.10	95.40	-1,874.41	1,896.59	0.29	30.81	30.81	0.21	666,516.49	628,929.61	
1,982.75	1.60	98.60	-1,789.07	1,981.93	-0.04	33.55	33.55	0.60	666,516.16	628,932.35	
2,025.45	1.80	89.10	-1,746.39	2,024.61	-0.11	34.81	34.81	0.81	666,516.09	628,933.61	
2,110.81	1.90	87.00	-1,661.07	2,109.93	-0.02	37.56	37.56	0.14	666,516.18	628,936.36	
2,196.15	1.80	88.10	-1,575.78	2,195.22	0.10	40.31	40.31	0.12	666,516.30	628,939.11	
2,281.58	2.30	83.20	-1,490.40	2,280.60	0.35	43.36	43.36	0.62	666,516.55	628,942.16	
2,367.03	2.10	99.70	-1,405.01	2,365.99	0.29	46.60	46.60	0.77	666,516.49	628,945.40	
2,452.40	1.80	95.10	-1,319.69	2,451.31	-0.10	49.48	49.48	0.40	666,516.10	628,948.28	
2,537.76	1.80	104.20	-1,234.38	2,536.62	-0.55	52.12	52.11	0.33	666,515.65	628,950.92	
2,623.26	1.80	86.00	-1,148.92	2,622.08	-0.78	54.76	54.75	0.67	666,515.42	628,953.56	
2,708.61	1.80	95.10	-1,063.61	2,707.39	-0.81	57.43	57.42	0.33	666,515.39	628,956.23	
2,794.04	2.10	84.60	-978.23	2,792.77	-0.78	60.32	60.32	0.54	666,515.42	628,959.12	
2,879.44	2.30	83.20	-892.89	2,878.11	-0.43	63.58	63.58	0.24	666,515.77	628,962.38	
2,964.97	2.10	76.50	-807.42	2,963.58	0.14	66.81	66.81	0.38	666,516.34	628,965.61	
3,050.41	2.50	93.00	-722.05	3,048.95	0.41	70.19	70.20	0.90	666,516.61	628,968.99	
3,135.81	2.50	87.70	-636.73	3,134.27	0.39	73.92	73.92	0.27	666,516.59	628,972.72	
3,221.27	2.50	85.60	-551.35	3,219.65	0.60	77.64	77.64	0.11	666,516.80	628,976.44	
3,306.81	2.10	88.80	-465.88	3,305.12	0.78	81.06	81.07	0.49	666,516.98	628,979.86	



Survey Report



Company: Apache Corporation
Project: Eddy County, NM (NAD27 NME)
Site: Tony Federal
Well: #48
Wellbore: WB1/Job #1410652
Design: Surveys (Capstar 118)

Local Co-ordinate Reference: Well #48
TVD Reference: KB @ 3771.00usft (Capstar 118)
MD Reference: KB @ 3771.00usft (Capstar 118)
North Reference: Grid
Survey Calculation Method: Minimum Curvature
Database: GCR DB v5000

Survey											
MD (usft)	Inc (°)	Azi (azimuth) (°)	TVDSS (usft)	TVD (usft)	N/S (usft)	E/W (usft)	V. Sec (usft)	DLeg (°/100usft)	Northing (usft)	Easting (usft)	
3,393.24	2.60	94.80	-379.53	3,391.47	0.65	84.60	84.60	0.64	666,516.85	628,983.40	
3,460.00	2.30	87.00	-312.83	3,458.17	0.59	87.45	87.45	0.67	666,516.79	628,986.25	
3,508.00	2.30	88.00	-264.87	3,506.13	0.68	89.37	89.37	0.08	666,516.88	628,988.17	
3,520.30	2.60	88.80	-252.58	3,518.42	0.69	89.90	89.90	2.45	666,516.89	628,988.70	
3,615.71	1.40	88.40	-157.23	3,613.77	0.77	93.23	93.23	1.26	666,516.97	628,992.03	
3,692.07	1.40	91.20	-80.89	3,690.11	0.77	95.09	95.09	0.09	666,516.97	628,993.89	
3,776.38	1.60	90.90	3.39	3,774.39	0.73	97.30	97.30	0.24	666,516.93	628,996.10	
3,861.77	1.80	99.30	88.74	3,859.74	0.50	99.81	99.81	0.37	666,516.70	628,998.61	
3,947.18	1.90	67.70	174.11	3,945.11	0.82	102.45	102.45	1.18	666,517.02	629,001.25	
4,075.29	1.10	86.70	302.18	4,073.18	1.70	105.64	105.65	0.73	666,517.90	629,004.44	
4,160.63	1.60	95.80	387.49	4,158.49	1.62	107.64	107.65	0.64	666,517.82	629,006.44	
4,245.80	1.40	95.10	472.63	4,243.63	1.41	109.86	109.87	0.24	666,517.61	629,008.66	
4,331.10	2.30	89.80	557.89	4,328.89	1.32	112.61	112.62	1.07	666,517.52	629,011.41	
4,416.50	2.30	90.90	643.22	4,414.22	1.30	116.04	116.04	0.05	666,517.50	629,014.84	
4,501.91	2.10	92.60	728.57	4,499.57	1.20	119.31	119.32	0.25	666,517.40	629,018.11	
4,587.31	2.50	100.40	813.90	4,584.90	0.80	122.71	122.71	0.59	666,517.00	629,021.51	
4,672.77	1.90	94.40	899.29	4,670.29	0.35	125.96	125.96	0.75	666,516.55	629,024.76	
4,758.22	1.80	87.70	984.70	4,755.70	0.30	128.71	128.71	0.28	666,516.50	629,027.51	
4,886.22	1.90	91.90	1,112.63	4,883.63	0.31	132.84	132.84	0.13	666,516.51	629,031.64	
4,971.49	2.10	90.90	1,197.85	4,968.85	0.24	135.81	135.81	0.24	666,516.44	629,034.61	
5,056.54	2.10	90.20	1,282.84	5,053.84	0.21	138.93	138.93	0.03	666,516.41	629,037.73	
5,141.97	2.30	92.60	1,368.21	5,139.21	0.12	142.21	142.21	0.26	666,516.32	629,041.01	
5,227.38	2.10	89.10	1,453.56	5,224.56	0.07	145.48	145.48	0.28	666,516.27	629,044.28	
5,312.82	2.10	91.60	1,538.94	5,309.94	0.05	148.61	148.61	0.11	666,516.25	629,047.41	
5,398.28	1.90	91.20	1,624.35	5,395.35	-0.02	151.60	151.59	0.23	666,516.18	629,050.40	
5,483.62	1.80	91.60	1,709.64	5,480.64	-0.09	154.35	154.35	0.12	666,516.11	629,053.15	
5,569.07	1.90	94.00	1,795.05	5,566.05	-0.23	157.10	157.10	0.15	666,515.97	629,055.90	



Survey Report



Company: Apache Corporation
Project: Eddy County, NM (NAD27 NME)
Site: Tony Federal
Well: #48
Wellbore: WB1/Job #1410652
Design: Surveys (Capstar 118)

Local Co-ordinate Reference: Well #48
TVD Reference: KB @ 3771.00usft (Capstar 118)
MD Reference: KB @ 3771.00usft (Capstar 118)
North Reference: Grid
Survey Calculation Method: Minimum Curvature
Database: GCR DB v5000

Survey											
MD (usft)	Inc (°)	Azi (azimuth) (°)	TVDSS (usft)	TVD (usft)	N/S (usft)	E/W (usft)	V. Sec (usft)	DLeg (%/100usft)	Northing (usft)	Easting (usft)	
5,654.50	1.90	75.40	1,880.43	5,651.43	0.03	159.89	159.89	0.72	666,516.23	629,058.69	
5,739.92	2.50	81.00	1,965.79	5,736.79	0.68	163.10	163.10	0.75	666,516.88	629,061.90	
5,825.21	2.60	82.40	2,051.00	5,822.00	1.23	166.85	166.86	0.14	666,517.43	629,065.65	
5,914.63	2.60	96.50	2,140.33	5,911.33	1.27	170.88	170.88	0.71	666,517.47	629,069.68	
5,996.03	2.80	94.40	2,221.63	5,992.63	0.91	174.70	174.70	0.27	666,517.11	629,073.50	
6,081.41	2.80	95.10	2,306.91	6,077.91	0.56	178.85	178.85	0.04	666,516.76	629,077.65	
6,166.85	2.60	91.90	2,392.26	6,163.26	0.31	182.87	182.87	0.29	666,516.51	629,081.67	
6,370.00	2.60	84.90	2,595.20	6,366.20	0.57	192.06	192.06	0.16	666,516.77	629,090.86	
Final Phoenix MWD Survey											
6,416.00	2.60	84.90	2,641.15	6,412.15	0.75	194.14	194.14	0.00	666,516.95	629,092.94	
Projection to TD											

Survey Annotations

Measured		Vertical		Local Coordinates		Comment
Depth (usft)		Depth (usft)		+N/S (usft)	+E/W (usft)	
371.02		370.99		-2.03	-3.31	First Phoenix MWD Survey
6,370.00		6,366.20		0.57	192.06	Final Phoenix MWD Survey
6,416.00		6,412.15		0.75	194.14	Projection to TD

Checked By: _____ Approved By: _____ Date: _____