

MACK ENERGY CORPORATION
RED LAKE SAND UNIT #20
Sec 20 T17S R28E 990FSL 2310FEL

'8 5/8"-28#

1. Notify OCD 24 hrs. prior to any work done.
2. Set 100' cmt plug 1705-1605' and tag.
3. Circ hole with mud gel.
4. Perf @ 470' squeeze 100' cmt plug 50' above & below 8 5/8" and tag.
5. Perf @ 250' squeeze 100' cmt plug 50' above & below back to 150'
6. Perf @ 60' circ cmt to surface
7. Install Dry Hole Marker

8 5/8"-28# Set @ 420' w/25sks

7" -20# Set @ 1655' w/50sks

OPEN HOLE 1655'-1954'

01/19/2004

RLSU #20.WK4