

Form 9-331 (May 1963)

UNITED STATES DEPARTMENT OF THE INTERIOR GEOLOGICAL SURVEY

SUBMIT IN DUPLICATE (Other instructions on reverse side)

Form approved. Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC 029395 (b)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT" for such proposals.)

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Turner "B"

9. WELL NO.

41

10. FIELD AND POOL, OR WILDCAT

Grayburg-Jackson

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 20, T17S, R31E

12. COUNTY OR PARISH 13. STATE

Eddy N.M.

1. OIL WELL [] GAS WELL [] OTHER WIW

2. NAME OF OPERATOR Atlantic Richfield Company

3. ADDRESS OF OPERATOR P. O. Box 1978, Roswell, New Mexico 88201

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface 1650' FNL, 1650' FWL (Unit Letter F)

14. PERMIT NO. 15. ELEVATIONS (Show whether DF, RT, GR, etc.) 3634' Ground

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF [] PULL OR ALTER CASING [] FRACTURE TREAT [] MULTIPLE COMPLETE [] SHOOT OR ACIDIZE [] ABANDON* [] REPAIR WELL [] CHANGE PLANS [] (Other) Squeeze Cement [X]

SUBSEQUENT REPORT OF:

WATER SHUT-OFF [] REPAIRING WELL [] FRACTURE TREATMENT [] ALTERING CASING [] SHOOTING OR ACIDIZING [] ABANDONMENT* [] (Other) []

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

We propose to perforate 5 1/2" casing in this injection well from 2900-2902' w/2 JSPF and squeeze cement w/100 sx. Run a short injection test on Premier perforations 2955-2980' and if satisfactory, run tension packer on 2-3/8" tubing and set at about 3050'. Inject water into Jackson zone down 2" tubing and into Premier zone down 2-3/8" x 5-1/2" casing annulus. Work will start about 1-15-70.

DEC 16 1969 U. S. GEOLOGICAL SURVEY ARTESIA, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED [Signature]

TITLE Dist. Drlg. Supervisor

DATE 12-15-69

(This space for Federal or State office use)

RECEIVED

APPROVED BY CONDITIONS OF APPROVAL, IF ANY:

TITLE

DEC 23 1969

DATE

APPROVED [Signature] R. L. BECKMA