

**Drilling Plan**  
**Conoco "AGK" Federal Com #17**  
**Page 2**

**Anticipated BHP:**

From: <u>-0-</u>	TO <u>1150</u>	Anticipated Max. BHP:	<u>500</u> PSI
From: <u>1150</u>	TO <u>8200</u>	Anticipated Max. BHP:	<u>2500</u> PSI

Abnormal Pressures Anticipated: None

Lost Circulation zones anticipated: Spud - 1150'.

H2S Zones Anticipated: H2S present in Canyon formation. Mud hydrastatic suppresses H2S during drilling.

Maximum Bottom Hole Temperature: 145 F