

MAY 13 1969

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

NEW MEXICO OIL CONSERVATION COMMISSION
O. C. C.
ARTESIA, OFFICE

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	/
FILE	/
U.S.G.S.	
LAND OFFICE	
OPERATOR	/

5a. Indicate Type of Lease
State Fee

5. State Oil & Gas Lease No.
K-4

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER-	7. Unit Agreement Name -----
2. Name of Operator Hanagan Petroleum Corporation	8. Farm or Lease Name State-Com
3. Address of Operator P. O. Box 1737, Roswell, New Mexico 88201	9. Well No. 1
4. Location of Well UNIT LETTER G , 1980 FEET FROM THE North LINE AND 1980 FEET FROM THE East LINE, SECTION 15 TOWNSHIP 21 S. RANGE 25 E. NMPM.	10. Field and Pool, or Wildcat Undesignated
15. Elevation (Show whether DF, RT, GR, etc.) 3360' GR	12. County Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

4/28/69: Spud @ 5:00 PM - 20" hole - Moran Drlg. Corp.

4/30/69: TD 140'. Set 16" conductor @ 140" w/150 sx Class "C" 6% gel, 4% CaCl, 1/4# flocel/sx. (Halliburton), plug down 7:25 PM, let set 4 hrs, top cement approx. 90', used 14 yds. ready-mix cement to fill to surface. 121' - 47.2# - 8 Rd. - 16" plain end + 28' - 65# - 8 Rd. - 16" plain end w/collar welded at bottom. Drilled plug 5/1/69 @ 3:00 PM (WOC 21 1/2 hrs.). Drilled out w/air, began making new hole @ 5:00 PM, 13-3/4" hole.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *C. P. Pineda* TITLE Consultant Engineer DATE 5/12/69

APPROVED BY *W. A. Gressett* TITLE OIL AND GAS INSPECTOR DATE MAY 13 1969

CONDITIONS OF APPROVAL, IF ANY: