

Office
District I

1625 N. French Dr., Hobbs, NM 88240

District II

1301 W. Grand Ave., Artesia, NM 88210

District III

1000 Rio Brazos Rd., Aztec, NM 87410

District IV

1220 S. St. Francis Dr., Santa Fe, NM
87505State of New Mexico
Energy, Minerals and Natural Resources

Form C-103

June 19, 2008

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

WELL API NO.

30 015 33537

5. Indicate Type of Lease

STATE FEE X

6. State Oil & Gas Lease No.

7. Lease Name or Unit Agreement Name

Pardue Far,s 29

8. Well Number 1

9. OGRID Number

15262

10. Pool name or Wildcat

Willow Lake; Bone Springs

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well Gas Well Other - X

RECEIVED

2. Name of Operator

Morexco, Inc.

MAR 04 2010

3. Address of Operator

P.O. Box 51208, Midland, TX 79708

NMOCD ARTESIA

4. Surface Well Location

Unit Letter B: 1535 feet from the South line and 1555 feet from the East line

Section 29 Township 24S Range 28E NMPM Eddy County

11. Elevation (Show whether DR, RKB, RT, GR, etc.)

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK X PLUG AND ABANDON

TEMPORARILY ABANDON

CHANGE PLANS

☐PULL OR ALTER CASING ☐

MULTIPLE COMPL

☐DOWNHOLE COMMINGLE ☐

OTHER

SUBSEQUENT REPORT OF:

REMEDIAL WORK

ALTERING CASING ☐COMMENCE DRILLING OPNS. ☐

P AND A

CASING/CEMENT JOB

OTHER: Filed to amend acreage

DGB

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

Administrative Order SWD - 1071

Propose to set CIBP @ 4150', perforate casing above TOC @ 4100'. Perforate at 4050', squeeze with 400 sx lite cement _ 100 sx neat C w/2% CaCl. Circulate cement to surface.

Drill out and test casing to 500 psi for 30 minutes and return well to disposal.

Proposed work to begin on March 8, 2010.

Spud Date:

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief:

SIGNATURE

TITLE

Regulatory Agent

DATE 3-2-10

Type or print name Ann E. Ritchie

E-mail address: ann.wtor@gmail.com

PHONE: 432 684-6381

For State Use Only

APPROVED BY:

TITLE

Compliance Officer

DATE

3/5/10

Conditions of Approval (if any):

MORAXCO INC
PARQUE FARMS 29 1 SWD

