

NEW MEXICO OIL CONSERVATION COMMISSION

Santa Fe, New Mexico

MISCELLANEOUS NOTICES

Submit this notice in TRIPLICATE to the District Office, Oil Conservation Commission, before the work specified is to begin. A copy will be returned to the sender on which will be given the approval, with any modifications considered advisable, or the rejection by the Commission or agent, of the plan submitted. The plan as approved should be followed, and work should not begin until approval is obtained. See additional instructions in the Rules and Regulations of the Commission.

Indicate Nature of Notice by Checking Below

NOTICE OF INTENTION TO CHANGE PLANS		NOTICE OF INTENTION TO TEMPORARILY ABANDON WELL		NOTICE OF INTENTION TO DRILL DEEPER	
NOTICE OF INTENTION TO PLUG WELL	X	NOTICE OF INTENTION TO PLUG BACK		NOTICE OF INTENTION TO SET LINER	
NOTICE OF INTENTION TO SQUEEZE		NOTICE OF INTENTION TO ACIDIZE		NOTICE OF INTENTION TO SHOOT (Nitro)	
NOTICE OF INTENTION TO GUN PERFORATE		NOTICE OF INTENTION (OTHER)		NOTICE OF INTENTION (OTHER)	

OIL CONSERVATION COMMISSION
SANTA FE, NEW MEXICOSanta Fe, New Mexico
(Place)February 4, 1957
(Date)

Gentlemen:

Following is a Notice of Intention to do certain work as described below at the La J. Wells et al 27Continental Oil Company
(Company or Operator)Well No. 1 in E
(Unit)SW 1/4 N1 1/4 of Sec. 27, T. 9S, R. 23E, NMPM, 114ac Pool
(40-acre Subdivision)Chaves County.FULL DETAILS OF PROPOSED PLAN OF WORK
(FOLLOW INSTRUCTIONS IN THE RULES AND REGULATIONS)

The subject well has been drilled to a total depth of 7695' and plugged back to 2650' (Permission granted by Oil Conservation Commission to plugback on Nov. 6, 1956). Cement plugs were set as follows: 60 sack cement plug from 7550-7695', 40 sack cement plug from 7200-7300', 40 sack cement plug from 6600-6700', 40 sack cement plug from 6130-6230', 50 sack cement plug from 2640-2725', DO 2650'.

Casing was set and cemented as follows: 13 3/8" OD casing was set at 627' and cement circulated; 9 5/8" OD casing was set at 1870' with top of cement at 540'; 7" OD casing was set at 2649', float collar at 2649', with top of cement at 1150'. Bridge plugs were set at 2300' and at 2200' with one sack of cement on top of each plug.

It is proposed to remove approximately 1000' of 7" OD casing and 450' of 9 5/8" OD casing. Cement plugs will be set as follows: 30 sack cement plug from 2070-2190', 45 sack plug from 0-40'. Void space between plugs will be filled with 12 lb/gal mud.

A subsequent report will be submitted upon completion of the above work.

Approved _____, 19____
Except as follows:Continental Oil Company
Company or OperatorBy R. J. HelmanPosition Reservoir Foreman

Send Communications regarding well to:

Approved
OIL CONSERVATION COMMISSIONBy M. L. DunningName Continental Oil Company

Title _____

Address Box 122 - Santa Fe, New Mexico