

IF WATER CANNOT BE DISPOSED OF IN OPEN HOLE SECTION, THE HOLE  
WILL BE CLEANED OUT TO 2100'. A CEMENT PLUG WILL BE PLACED IN CASING FROM  
1950' TO 2100'. THE WELL PERFORATED FROM 2006-14, 2020-28, 2046-60.  
ACIDIZED AND TESTED AS TO THE FORMATION ABILITY TO TAKE WATER.