

STEVENS OPERATING CO.
 PAUL HICKS FEDERAL NO. 1
 4-POINT BACK PRESSURE TEST AND
 BOTTOM HOLE PRESSURE BUILD-UP TEST.
 TABULATION OF TIMES AND PRESSURES

TEST CONDUCTED BY:
 JOHN WEST ENGINEERING COMPANY

TEST DATE: MARCH 15 to 18, 1982
 TEST DEPTH: 4066 FEET
 ELEMENT NO: 18129 (0-2500 psi)
 OPERATOR:

<u>DATE</u>	<u>TIME</u>	<u>CUM HRS./MIN.</u>	<u>PSIG @ 4066 FEET</u>	
3-15-82	12:40 P.M.		996	Gauge reached 4066 Feet
	1:00 P.M.	00 Hrs. 00 Min.	996	Shut-In
	1:15 P.M.	00 15	990	
	1:30 P.M.	00 30	989	End Rate I
	1:45 P.M.	00 45	974	11/64 Choke
	2:00 P.M.	01 00	970	
	2:15 P.M.	01 15	969	
	2:30 P.M.	01 30	968	End Rate II
	2:45 P.M.	01 45	940	15/64 Choke
	3:00 P.M.	02 00	919	
	3:15 P.M.	02 15	916	
	3:30 P.M.	02 30	913	End Rate III
	3:45 P.M.	02 45	881	OPen Choke
	4:00 P.M.	03 00	885	
	4:15 P.M.	03 15	880	
	4:30 P.M.	03 30	879	End Rate IV
	4:30 P.M.	00Hrs. 00 Min.	879	Shut-In, Begin Build-Up
	5:00 P.M.	00 15	948	
	5:15 P.M.	00 30	954	
	5:45 P.M.	01 00	963	
	6:15 P.M.	01 30	969	
	6:45 P.M.	02 00	973	
	7:45 P.M.	03 00	978	
	8:45 P.M.	04 00	981	
3-15-82	9:45 P.M.	05 00	984	
3-16-82	2:45 A.M.	10 00	993	
	7:45 A.M.	15 00	998	
	12:45 P.M.	20 00	1000	
3-16-82	10:45 P.M.	30 00	1006	
3-17-82	8:45 A.M.	40 00	1011	
3-17-82	6:45 P.M.	50 00	1014	
3-18-82	4:45 A.M.	60 00	1016	
3-18-82	10:00 A.M.	65 15	1018	Gauge out, End of Test.