APPROVED

APPROVED

RONNIE E SHOOK

RONNIE E SHOOK

RONNIE TRICT ENGINEE

ACTING DISTRICT ENGINEE

(SUBMIT IN TRIPLICATE)

Least No. LC 064894

Poker Lake

UNITED DIALL.

DEPARTMENT OF THE INTERIOR RECEIVED

## SUNDRY NOTICES AND REPORTS ON WEI

NOTICE OF INTENTION TO DRILL NOTICE OF INTENTION TO CHANGE PLANS SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING NOTICE OF INTENTION TO TEST WATER SHUT-OFF SUBSEQUENT REPORT OF ALTERING CASING NOTICE OF INTENTION TO RE DRIVE OR REPAIR WELL SUBSECUENT REPORT OF RE-DRILLING OR REPAIR NOTICE OF INTENTION TO SHOOT OR ACIDIZE SUBSEQUENT REPORT OF ABANDONMENT NOTICE OF INTENTION TO PULL OR ALTER CASING SUPPLEMENTARY WELL HISTORY NOTICE OF INTENTION TO ABANDON WELL

April 23,

19 63

Continental Federal

Well No.

is located 1980 ft. from  $\frac{1}{8}$  line and 660 ft. from  $\frac{1}{8}$  line of sec. 20

Undesignated

The elevation of the derrick floor above sea level is \* ft. \* Not yet available.

## DETAILS OF WORK (State makings of a displaced levels to objective sands, show sizes, weights, and lengths of proposed cosings) indicate mudding jobs, comenting points, and all of an important proposed work.

Buffalo Drilling Co. moved in and rigged up rotary tools; spudded 12th surface hole at 7:30 a.m. MST 4-20-63. Drilled to 680' in red bed, finishing at 5:15 p.m. MST 4-20-63. Ran 22 jts. of 8-5/8" OD J-55 24 #/ft. casing, with a float shoe, 663.30', and set the top of casing 10.70° below the KDB (measurement datum). 8-5/8" ODCSA 6741. Ran one centralizer, on the bottom joint. Cemented with 600 sx. regular neat cement. Slurry weight 16.0 #/gal. Circulated out 100 ax. Plug down 10:45 p.m. MST. 4-20-63. WOC 24 hrs. Tested casing to 1000 psi for 30 min. Held. Commenced drilling plug with a 7-7/8" bit at 10:45 p.m. MST, 4-21-63.

Company

PERRY R. BASS

halifelis Box 1178, Monahans, Texas

The fere and can obligation of each must receive approve to enough which does

Walter D. Powers

Litle

Asst. Division Manager

GFE 9 18 50 1