

Submit 1 Copy To Appropriate District Office
District I - (575) 393-6161
1625 N. French Dr., Hobbs NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

HOBBS

State of New Mexico
Energy, Minerals and Natural Resources
OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

Form C-103

Revised August 1, 2011

NOV 23 2011

RECEIVED

WELL API NO. 30-025-25269
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No
7. Lease Name or Unit Agreement Name State R Com
8. Well Number 1H
9. OGRID Number 280240
10. Pool name or Wildcat Antelope Ridge/Bone Spring
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3387 GR

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN, OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS)

1. Type of Well: Oil Well ☒ Gas Well ☐ Other ☐

2. Name of Operator
Regeneration Energy Corp.

3. Address of Operator
PO Box 210 Artesia, NM 88211-0210

4. Well Location
Unit Letter N 660 feet from the S line and 1980 feet from the W line
Section 25 Township 23S Range 34E NMPM Lea County

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐

OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☒

OTHER ☐

13. Describe proposed or completed operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

Drilled 8-3/4" hole to 9137' MD Ran 7"26ppf/L80/LTC casing and set at 9118' MD Cemented with 385 sx VersaCem H (11.5 ppg. 2.54 cfps) followed by 205 sx VersaCem PBSH12 (13 ppg. 1.67 cfps). Full circulation while cementing. Did not circulate cement. Ran temperature survey. TOC 3800' TS

Spud Date: 9:00am 11/7/2011

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief

SIGNATURE Rave Miller TITLE President DATE 11/22/2011

Type or print name Rave Miller E-mail address: jmillier@pvt.net PHONE 575-736-3535

For State Use Only

APPROVED BY [Signature] TITLE PETROLEUM ENGINEER DATE NOV 29 2011

Conditions of Approval (if any)

NOV 29 2011