

District I

1625 N. French Dr., Hobbs, NM 88240

District II

1301 W. Grand Ave., Artesia, NM 88210

District III

1000 Rio Brazos Rd., Aztec, NM 87410

District IV

1220 S. St Francis Dr., Santa Fe, NM
87505

Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION

1220 South St. Francis Dr.

Santa Fe, NM 87505

WELL API NO.
30-025-392795. Indicate Type of Lease
STATE ☐ FEE ☒

6. State Oil & Gas Lease No.

7. Lease Name or Unit Agreement Name
West Blinebry Drinkard Unit

8. Well Number 119

9. OGRID Number
87310. Pool name or Wildcat
Eunice: B-T-D, North (22900)

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH
PROPOSALS.)1. Type of Well: ☒ Oil Well ☐ Gas Well ☐ Other:2. Name of Operator
Apache Corporation

3. Address of Operator

303 Veterans Airpark Lane, Suite 3000 Midland, TX 79705

4. Well Location

Unit Letter K : 1365 feet from the South line and 2630 feet from the West lineSection 17 Township 21S Range 37E NMPM County Lea11. Elevation (Show whether DR, RKB, RT, GR, etc.)
3477' GR

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☒OTHER: ☐13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date
of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion
or recompletion.

While changing out the pump, a casing leak was detected in this well and the following was performed:

3/30/2012 POOH w/prod equip.

4/02/2012 Tag for fill; test for casing leak.

4/03/2012 Located hole in casing between 4438' & 4471'.

4/04/2012 RIH w/cmt ret & WS & set @ 4373'. Pumped 125 sx Class C cement. Sting out of retainer.

4/05/2012 DO cmt & cmt ret to 4406'; circ clean.

4/06/2012 DO cmt to 4450', cont in hole to 4486'; circ clean.

4/09/2012 Run CBL from 5272' to surface. ETOC @ 4150'.

4/10/2012 CO to PBD @ 6883'.

4/11/2012 RIH w/prod equip; SN @ 6810'. RTP

Spud Date: 09/22/2009

Rig Release Date: 10/07/2009

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

TITLE Sr. Staff Engr Tech

DATE 04/24/2012

Type or print name Reesa Holland

E-mail address: Reesa.Holland@apachecorp.com

PHONE: 432/818-1062

For State Use Only

APPROVED BY

TITLE

STAFF MEMBER

DATE

5-3-2012

Conditions of Approval (if any):

MAY 03 2012