

MAYO MARRS CASING PULLING INC.
BOX 863 KERMIT, TEXAS 79745

NEW MEXICO OCD

Lease: HONDO HOLLOWAY STATE
Well: # 1
Operator: FI-RO CORPORATION
Project: P & A - API # 30-005-00691
Contract: 05-521-0750-0227
IFB 50-521-07-00453

SUPERVISOR - FRANK RIVAS

BID = \$ 12,432.00

05-12-05 (12 HRS)

MIRU - TEST TUBING TO 500# - RODS STUCK - BACK OFF RODS - POOH WITH 22 RODS -
NDWH - WELD ON & INSTALL NEW WELLHEAD - NUBOP - STRIP OUT WELL - POOH WITH
81 JOINTS 2 3/8" TUBING & 103 ROD - CLOSE IN WELL

2 HRS RIG TIME TO STRIP OUT RODS @ @ \$ 175.00 .. \$ 350.00
WELDER TO INSTALL NEW HEAD (4 HOUR MINIMUM PER BID-DISCOUNTED) .. \$ 45.00

5-13-05 (9 HRS)

(CONDUCT TAILGATE SAFETY MEETING)

POOH WITH REMAINING RODS & TUBING - 117 RODS & 96 JOINTS 2 3/8" TUBING - RIH WITH
GAUGE RING TO 2870' - SET CIBP @ 2870' - DUMP 35'(4 SXS) CEMENT ON TOP - RIH WITH
TUBING & CIRCULATE 10# MUD - TEST CASING - HOLE IN CASING - CALL BILL
PRITCHARD - OK - SPOT 25 SXS @ 1470' - POOH

05-16-05 (11 HRS)

(SAFETY MEETING)

TAG @ 1218' - CIRCULATE HOLE WITH 10# MUD - TEST CASING TO 800# - PERFORATE @
300' SQUEEZE 86 SXS CEMENT TO SURFACE LEAVING CASING FULL - RIG DOWN - CUT OFF
WELLHEAD & ANCHORS - INSTALL DRY HOLE MARKER - COVER PIT & CELLAR -

17 SXS CEMENT @ \$ 12.00/SACK .. \$ 204.00
(BID 98 SXS- USED 115 SXS)

CREDIT:

117 RODS @ \$ 2.00/ .. - 234.00
2925' OF 2 3/8" TUBING @ \$.20/FT .. - 585.00

COST = \$ 12,212.00

